

| Fun d | SLCC PJ# | DPCM PJ# | Acct # | Project Lead | Priority | Building | BLDG # | Room | Project Name | Project Team | ARCH/ENG | Contractor | Project Current Status | Org Bud Amt | Adj Budget | Amt Spent | % Complet | Proj Start Date | Proj End Date |
|-------|----------|----------|--------|----------------|----------|----------|--------|--------------------|------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|----------------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|------------|--------------|-----------|-----------------|---------------|
| CI | F18009 | | | Barton Mace | | | | | RRC - Tennis Court Refinishing | | | | Project on hold, waiting on funding | \$ 48,870 | | | | 05/09/17 | |
| | F18027 | | | Barton Mace | | | | All Parking Lots | New Crack Seal Contract Five Year Project | | | | waiting on final plans to bid | \$ - | | | | 02/22/18 | |
| | F18025 | | | Barton Mace | | | | Parking Lots of RR | New Slurry Seal | | | | King engineering designing on hold do to weather, | \$ - | | | | 02/22/18 | |
| | F17067 | | | Barton Mace | | | | | SC ADA Ramp Replacement | | | | | \$ - | | | | 09/25/17 | |
| IF | F16038 | 91190 | | Barton Mace | NA | | 105 | | Key Office Remodel | Malin Francis;#13;#Barton Mace;#15 | | | Vince, modifying layout to delete Troy's office from Key/Locksmith office suite. Moving forward with furniture/cabinet removal, drywall repair, small amount of electrical/data stubs, paint, guardrail at lift, in old electrical shop in preparation for sign shop move. | \$ 84,000 | \$ 84,000 | | 0.0% | 04/20/16 | 06/29/18 |
| IF | F17013 | 17223680 | 91157 | Barton Mace | NA | | | | Jordan Campus Combined Heat and Power (CHP) | Mike B. Peterson;#52 | | | Documents being modified to incorporate SLCC comments, then will go to plan review. Need to have DEQ review. Hope to get out for bid in March. | \$ 519,930 | | | 0.0% | 09/20/16 | 06/17/18 |
| IF | F18012 | | | Barton Mace | NA | | | | Lever Lockset Upgrades | | | | Waiting on opening in Key & Locksmith Office schedule. | \$ - | | | 0.0% | 09/06/17 | |
| IF | | 18110 | | Brad Paulson | NA | | | | ADA compliant signs | | | | Changing all signage to ADA compliant | \$ - | | | 40.0% | 03/27/12 | 07/31/15 |
| IF | F16045 | | | Clark Goodrich | | | | | BB & TB Interior Signage Replacement | Barton Mace;#15;#Brad Paulson;#32 | | | Bid documents ready, temporary signs ready. Making last inspections and inventories of buildings and plans. | \$ 50,000 | | | 0.0% | 04/21/16 | 06/01/18 |
| CD | F15048 | | | Clark Goodrich | | WPC | 974 | | WPC - CTE Learning Resources & Classroom - Design | Jed Egbert;#27;#Malin Francis;#13;#Barton Mace;#15;#Vinson Johnson;#11;#Susan Valentine;#33 | AJC Architects | Big D Constru | AV awarded to TV Specialists Americom pulling cable | \$ 3,000,000 | | \$ 1,098,248 | 2.0% | 05/28/15 | 07/31/18 |
| | F17028 | | | Clark Goodrich | | | | 370 | PSET 370 Correction Foyer Remodel | Jessica Davenport;#12;#Vinson Johnson;#11;#Barton Mace;#15 | | | Still developing in design. 2/12/18 Spoke with Kirk Christenson, UDOC. They want to move forward with project, would need to have construction completed by the end of June 2018. Need MOU. Jessica to find an example of an MOU with a State Agency for constructin. | \$ - | | | | 05/05/17 | |
| | F18018 | | | Clark Goodrich | | CDL | 027 | 142 | CDL 142 Window Removal | | | | | \$ 26,000 | | | | 01/29/18 | |
| | F17070 | | | Clark Goodrich | | WPC | 974 | WestPointe | WestPointe Lease Building Remodel | | AJC Architects | | Construction under way, drywall and electrical subrough | \$ 900,000 | | | 30.0% | 10/26/17 | 05/04/18 |
| CI | F18011 | | | Clark Goodrich | | | | | SLCC Exterior Sealant Replacement | | | | Plans giving to Michael Baker, start on survey once weather breaks | \$ 620,199 | | | | 05/09/17 | 12/31/18 |
| | F18023 | | | Clark Goodrich | | | | | CT 033C Zero Distraction Testing Rooms | | | | | \$ 59,700 | | | | 02/09/18 | |
| | F16013 | | | Clark Goodrich | | | | 222/226 | TRIO Remodel | | | | Will start in the next month or two. Have contractors scheduled to visit and make proposals. | \$ 35,000 | | | 0.0% | 03/28/18 | 06/01/18 |
| | F17059 | | | Clark Goodrich | | | | | T-Mobile - Cate Field | | | | Construction complete. I need to see if final inspections have been done - receive reports. | \$ - | | | 100.0% | 09/05/17 | 10/01/17 |
| IF | F17030 | | | Clark Goodrich | | | | | SCC Floors - 1,2,3 Cooridor Carpet Replacement | | | | Scheduled to start 3/16. Should be done before students return from spring break. | \$ 140,661 | | | | 03/16/18 | 03/23/18 |
| CI | F18002 | | | Clark Goodrich | | | | | SLCC All Campuses - Complete Promimity Lock Installation | | | | | \$ 124,815 | | | 15.0% | 05/09/17 | |
| CI | F18001 | | | Clark Goodrich | | | | | Roof Access Upgrades | | | | Design by Gould Plus Arch. | \$ 116,870 | | | | 05/09/17 | 12/31/18 |
| | F17079 | | | Clark Goodrich | | | | | PSET Bldg Carpet Replacement | | | | Confirming old quotes, and scope. Will soon be ready to coordinate schedule. | \$ 343,132 | | | | 05/01/18 | 06/29/18 |
| IF | F17035 | 92017 | | Clark Goodrich | | | | 201 | Institute of Public Safety Classroom/Conference Space PSET 201/203/205 | | | | | \$ 66,637 | | | | 05/09/17 | |
| IF | F16005 | 91193 | | Clark Goodrich | | | | 048 | STC Health & Counseling 046/048 | Rosine Oliver;#38;#Jessica Davenport;#12;#Mary Jane Thompson;#56 | | | Construction complete. Working on signage. Ready to reconcile. | \$ 38,500 | | | 100.0% | | |
| IF | F16037 | 91194 | | Clark Goodrich | | | | 055 | Veterans/DRC Remodel | Jessica Davenport;#12;#Malin Francis;#13;#Mary Jane Thompson;#56 | | | Construction complete. Working on signage. 'bout ready to reconcile. | \$ 38,500 | | | 99.9% | 04/19/16 | |
| | F17077 | | | Clark Goodrich | | | | 130 | LIB 130 Office Addition | | | | Drawings received. College Crafts are doing this one. They can start in March. | \$ 23,600 | | | 0.0% | 03/05/18 | 04/13/18 |
| | F18016 | | | Clark Goodrich | | | | 215 | MPDC 215 Conference Room Upgrade | | | | Construction complete except counter top was cut wrong. Still waiting for the new piece to be cut. The counter is in place and functional until replaced with the good one. Reconciling. | \$ 11,000 | | | 99.0% | 11/20/17 | 01/19/18 |
| IF | F16039 | 92016 | | Clark Goodrich | | | | 268 | Financial Aid Remodel | Malin Francis;#13;#Jessica Davenport;#12 | | | Construction complete. Need signage. 'bout ready to reconcile | \$ 13,200 | | | 99.9% | 04/20/16 | |
| IF | F17048 | | | Clark Goodrich | | | | 065K | JHS 065K Conference Room Upgrade | | | | Construction complete. In close-out. | \$ 7,500 | \$ 7,750 | \$ 7,750 | 100.0% | 05/09/17 | 01/05/18 |
| | F18017 | | | Clark Goodrich | | | | Food Court | RRC STC Food Court Gate | | | | waiting for proposal | \$ 23,000 | | | | 03/19/18 | 04/16/18 |
| IF | F16026 | 91186 | | Clark Goodrich | | | | | STC Prox Locks install | | | | Need closing documents and close financials. | \$ 75,000 | | | 100.0% | 04/12/16 | |
| | F17060 | | | Clark Goodrich | | | | | T-Mobile - TB | | | | Construction almost complete - Final inspection done and passed pending some roof repair being done. close out. | \$ - | | | 99.0% | 09/05/17 | 09/26/17 |

| Fun d | SLCC PJ# | DFCM PJ# | Acct # | Project Lead | Priority | Building | BLDG # | Room | Project Name | Project Team | ARCH/ENG | Contractor | Project Current Status | Org Bud Amt | Adj Budget | Amt Spent | % Comple | Proj Start Date | Proj End Date | |
|----------|----------|----------|----------|-------------------|----------|----------|--------|-------------------|-------------------------------------------------------------------|--------------------|---------------------------|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------------|------------|-------------|--------------------|------------------|----------|
| | F17062 | | | Clark Goodrich | ● | | | | Verizon - SCM | | | | Received approved drawings, Contractor made bore under parking lot and installed conduit. Platforms are under construction off site. Work about to begin on the roof. | \$ - | | | 10.0% | 09/05/17 | 05/01/18 | |
| IF | F17032 | | | Clark Goodrich | ● | | | CART 105 | Culinary Arts Assoc Dean & Program Remodel | | | | Construction complete. Signage now. Waiting to receive final invoice. Received clos-out documents. Reconciling | \$ 39,411 | | \$ 24,000 | 99.0% | 10/02/17 | 01/26/18 | |
| IF | F16031 | | 91195 | Clark Goodrich | ● | | | | Custodial Bldg Addition | | | | | \$ 500,000 | | | 100.0% | 04/07/16 | 12/30/17 | |
| IF | F17033 | | | Clark Goodrich | ● | | | | Visual Art & Design Printing & Production Lab | | | | Waiting for final invoices to come in. Construction was complete user just requested one more installation. Items will be ordered this week. User is finishing layout for installation. | \$ 10,000 | \$ 13,000 | \$ 9,920 | 99.0% | 10/01/17 | 03/28/18 | |
| | F18037 | | | Clark Goodrich | NA | AAB | 012 | 355G/335 | AAB 355G/335 HVAC | | | | | \$ 10,000 | | | | | 05/09/18 | |
| | F18050 | | | Clark Goodrich | NA | | | | SCC Childcare, Playground & Toddler Fence | | | | | \$ 150,000 | | | | | 05/09/18 | |
| | | | | Dawn Roland | NA | | | | Standardize Dumpster Enclosure | | | | Low priority, waiting on critique/suggestions. | \$ - | | | 70.0% | 06/19/15 | | |
| | | | | Dawn Roland | NA | All | All | | Revit Modeling | | SLCC | | Researching SCC Revit File & saving to Cad - Landscape information. Brent Moris requesting Landscape Plans. | \$ - | | | 0.0% | 12/08/11 | | |
| | | | | | | | | | | | | | Scanning: TB Plans, Box of Old Site Plans & GFSB Complex (48-57) plans Need to complete PM Projects Frank Bake: F16029,F14046,F160001,F17010,F16048,F14051,F16052 & F17004. Jed Egbert: F18004 Clark Goodrich: F16031 Wes Hansen: F16009 No Name: SLCC 062 Redwood Woodshop Bldg. | \$ - | | | 0.0% | 06/01/11 | 12/14/11 | |
| | | | | Dawn Roland | NA | All | All | | SLCC Archives | | SLCC | | Working on: LIB 1st Floor_Rm 130 & A, MCPC 1st Floor_Rm 100 & 101 Doors & TB Basement -Rms 007. Updating regularly - long range goal. | \$ - | | | 0.0% | 08/19/15 | | |
| | | | | Dawn Roland | NA | | | | Miscellaneous | | | | Helpful information for individuals on campus/contractors, such as: Jason Jones is creating Custodial Organizational chart - printing & tips. Brinton - AAB Utilities Map_East side, & TB Asbestos information. | \$ - | | | 0.0% | 06/06/17 | | |
| IF | F18035 | | | Frank Baker | 🚩 | | | | Quad Wireless Installation | | | | IT is funding, in work | \$ - | | | 0.0% | 04/09/18 | 05/16/18 | |
| IF | F17054 | | | Frank Baker | 🚩 | | | | TRC Central Drive Booth Demos | | | | Funding transfer, consultant proposal | \$ 145,000 | | | 0.0% | 09/06/17 | 07/27/18 | |
| IF | F17078 | | 91188 | Frank Baker | ● | | | | Jordan Campus Student Center | | | | A&E - CMGC selection process | \$ - | | | 0.0% | 12/19/17 | 07/16/20 | |
| CI | F18010 | | | Frank Baker | ● | HP | 001 | | RRC-Heating Plant Upgrades | | WHW Engineering | | Bid docs, in code review | \$ 390,108 | | | 0.0% | 05/09/17 | 10/26/18 | |
| | F17071 | | | Frank Baker | ● | ATC | 003 | | ATC Remodel | | AJC Architects | | In design design, complete funding | \$ 1,500,000 | | | 0.0% | 10/26/17 | 07/26/19 | |
| IF | F17043 | | | Frank Baker | ● | CT | 007 | | CT Building AHU Fan Wall | | Olsen & Peterson | | Out to bid | \$ 65,000 | | | 0.0% | 05/09/17 | 10/19/18 | |
| CI | F18005 | | 18115670 | Frank Baker | ● | SCM | 301 | | SCC-Mechanical Upgrades | | WHW Engineeri MSS Mechani | | In-work. | \$ 1,100,023 | | | 42.0% | 05/09/17 | 07/27/18 | |
| | F17068 | | | Frank Baker | ● | SCM | 301 | | SCM Lighting Controls | | Spectrum Engineers | | Out to bid | \$ 83,192 | | | 0.0% | 09/28/17 | 07/31/18 | |
| IF | F18038 | | | Frank Baker | ● | SCM | 301 | | SCM - Monitors | | | | Hazmat sampling, bid docs | \$ 50,714 | | | 0.0% | 01/18/18 | 07/31/18 | |
| IF | F17037 | | | Frank Baker | ● | | | | MC - Boiler Replacement KGMC & MFEC | | WHW Engineering | | Preparing Bid Docs, code review | \$ 265,000 | | | 0.0% | 05/09/17 | 09/27/18 | |
| IF | F18032 | | | Frank Baker | ● | | | | SCC Landscape Extension SW Quadrant | | Brent Morris & Associates | | In design | \$ - | | | 0.0% | 02/27/18 | 07/31/18 | |
| | F17055 | | | Frank Baker | ● | | | | LHM (SFMO) State Fire Marshal Office Parking Lot | | | | waiting on letter of commitment | \$ 150,000 | | | 0.0% | 09/06/17 | | |
| IF | F17051 | | | Frank Baker | ● | | | | RRC Xeriscape Project | | Brent Morris & Associates | | Phase I - BB drawings reviewed | \$ 150,000 | | | 0.0% | 05/16/17 | 08/31/18 | |
| IF | F18034 | | | Frank Baker | ● | | | | Quad Bench Refinishing | | | | Painting complete, concrete pads in work | \$ - | | | 0.0% | 04/09/18 | 04/30/18 | |
| IF | F17029 | | | Frank Baker | ● | | | | Gunderson Boilers | | | | Reconcile | \$ 100,000 | \$ 30,700 | | 100.0% | 05/09/17 | 02/27/18 | |
| IF | F18022 | | | Frank Baker | ● | | | Parking Lot | Herriman Campus RSL Gravel Lot | | | | Reconcile | \$ 170,000 | | | 100.0% | 02/07/18 | 03/30/18 | |
| IF | F16007 | | | Frank Baker | ● | | | | RRC Quad Development | | | | Punch list, CO #2 benches | \$ 994,600 | \$ 1,094,600 | \$ 957,993 | 99.0% | 09/16/15 | 06/30/18 | |
| IF | F18051 | | | Frank Baker | NA | STC | 006 | | RRC STC Remodel | | | | Pre-programming | \$ 8,000,000 | | | 0.0% | 05/11/18 | 07/26/19 | |
| | F18036 | | | Jake Bowers | 🚩 | | | All | South Prox Upgrade | Clark Goodrich;#44 | | | | \$ - | | | | | 04/12/18 | |
| | F17054 | | | Jed Egbert | 🚩 | | | | SLCC TRC Central Drive Re-Design, Info Booth, North Perimeter Rd. | | | | Scott Prior working on Proposal for full design | \$ 1,414,000 | | | | | 09/06/17 | |
| | F18030 | | | Jed Egbert | ● | | | 105, 107, 115, 11 | Building 005 - SLCC RRC TB (Phase 1) Classroom Refresh | | | | Arch Nexus working on design | \$ - | | | | | 02/22/18 | 08/20/18 |
| | F17056 | | | Jed Egbert | ● | GFSB | 051 | 111/115 | GFSB Conference Rooms 111 & 115 | | | | Install complete, AV guys working bugs out and doing final proگرامing | \$ 60,000 | | | 95.0% | 09/06/17 | 03/02/18 | |
| IF | F15011 | | 91169 | Jed Egbert | ● | | | | Flex/High Tech Classroom Remodels | | | | All classrooms complete. Kurt will use remaining money to upgrade first phase to projection system. | \$ 1,300,000 | | | 100.0% | 03/19/15 | 04/30/18 | |
| | F18048 | | | Jed Egbert | NA | GFSB | 051 | | Motorpool Shop Relocation | | | | | \$ 100,000 | | | | | 05/09/18 | |
| | F17016 | | | Jessica Davenport | ● | | | | SLCC Design Standards Manual | Vinson Johnson;#11 | | | Please turn in comments, questions, rebuttals by end of 2/16/18. | \$ - | | | 25.0% | 01/08/14 | 03/30/15 | |

| Fun | SLCC PJ# | DFCM PJ# | Acct # | Project Lead | Priority | Building | BLDG # | Room | Project Name | Project Team | ARCH/ENG | Contractor | Project Current Status | Org Bud Amt | Adj Budget | Amt Spent | % Complet | Proj Start Date | Proj End Date |
|-----|----------|----------|--------|-------------------|----------|----------|--------|----------------------|--------------------------------------------------------------------------------------------|--------------------------------------------------------------|--------------------------|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------|------------|-----------|-----------------|---------------|
| | | | | Jessica Davenport | NA | | | 109 | MCPC 109 Hazmat Offices | Rosine Oliver;#38 | | | HB furniture install scheduled for 5/2/18. Utilities help to move items requested for 5/1/18 & 5/3/18. | \$ - | | | | 09/01/17 | |
| | | | | Jessica Davenport | NA | | | 201 | HLA/Athletics Lobby and Offices | Susan Valentine;#33;#Vinson Johnson;#11 | | | Received State's approval for O&M costs on 1/25/18. Awaiting moving schedule from Hazmat Group. IT, electrical done. Furniture in HB warehouse. | \$ - | | | | 09/01/17 | |
| CI | F17003 | F17003 | | Joshua Lund | NA | | | | (MCPC,CART,PSET,DORM,FR,JDC) FIRE ALARM UPGRADE PHASE II Audit Staff - AAB 211 Office and | Barton Mace;#15 | | | All design work complete. Awaiting approval on the plans from George Williams. As soon as approved, project will go out to bid. Should be by 10-1-17. | \$ 231,920 | | | | 06/30/16 | 06/30/17 |
| | F18040 | | | Kelly Lund | NA | AAB | 012 | 211 A, D & E Office | Workroom | | | | Contact Center Furniture Reconfiguration | \$ 40,500 | | | | 04/26/18 | |
| | F18041 | | | Kelly Lund | NA | | | CT124 | Miller Shop LED lighting | | | | upgrades | \$ 15,000 | | | | 05/08/18 | |
| | F18039 | | | Mike B. Peterson | NA | ATC | 003 | All shop areas - inc | TRC -S&I and Ampitheater - Bollard Lighting | | Rocky Mountain Power | | All lighting is installed. Waiting for invoice from the contractor. | \$ 6,646 | | | 100.0% | 04/24/18 | |
| | F17072 | | | Mike B. Peterson | NA | SI | 011 | | GFSB Lighting Upgrades and Controls | | | | All bollards lamps are installed. One lamp did not come with a diffuser. Called Codale to get a replacement. | \$ 15,000 | | | 99.0% | 10/27/17 | |
| | F18046 | | | Mike B. Peterson | NA | GFSB | 051 | | EV Charging Station | | | | Station installed and operational. Asphalt needed in parking lot. | \$ 20,000 | | | 0.0% | 05/09/18 | |
| | F17075 | | | Mike B. Peterson | NA | | | Parking Lot | Sky Spark updates and training | | | | 3.0 upgrade. Ongoing upgrades and maintenance of Sky Spark (energy monitoring software) | \$ 14,700 | | | 99.0% | 10/27/17 | |
| | F18020 | | | Mike B. Peterson | NA | | | | Redwood Campus Recommissioning (RCx) | | | | HVAC find and fix/BAS programming. Work orders complete. BAS programming in process and should be done by end of May. | \$ 9,500 | | | 65.0% | 01/31/18 | |
| | F17073 | | | Mike B. Peterson | NA | | | | RRC_BB_226 Resource Center Decor | | | | Planning Phase. | \$ 130,000 | | | 90.0% | 10/27/17 | |
| | F17011 | | | Rosine Oliver | NA | | | 226 | LAC classroom wing | Rosine Oliver;#38 | | | need to select replacement carpet for classroom wing | \$ 8,000 | | | | 06/22/16 | |
| | F18013 | | | Rosine Oliver | NA | | | classroom wing | BB Offices Furniture | Rosine Oliver;#38;#Susan Valentine;#33 | | | | \$ - | | | | 06/08/16 | |
| | F18013 | | | Rosine Oliver | NA | | | | Emergency Power Backup | | | | | \$ - | | | | 09/06/17 | |
| IF | F09054 | | | Steven Hamann | NA | | | | SCM 1-061 offices | | | | Access Control | \$ - | | | | 03/09/09 | |
| | F17011 | | | Susan Valentine | NA | | | 1-061M-A,C,D,E | | | | | | \$ - | | | | 06/08/16 | |
| CI | F18007 | 18161660 | 91321 | Wesley Hansen | 🚩 | TB | 005 | Entire Building | RRC-TB-Window Replacement Business Bldg Acoustic Ceiling Tile & LED Lighting Upgrade | | Scott Prior & Associates | Wasatch West | Contr working on submittals. Anticipated Substantial completion: 10Aug2018. | \$ 433,940 | | \$ 16,082 | 0.0% | 04/09/18 | 08/24/18 |
| IF | F17031 | | | Wesley Hansen | 🚩 | BB | 008 | | | | Architectural Nexus | | CD 100% putting out to bid | \$ 179,400 | | | | 05/09/17 | 08/20/18 |
| IF | F17034 | 19039680 | 91204 | Wesley Hansen | 🚩 | JHS | 410 | Various | HS Healing Arts Lab Remodel | Vinson Johnson;#11;#Jessica Davenport;#12 | Architectural Nexus | | Advertised for bid. Bids due 26Apr2018. | \$ 798,300 | | \$ 38,853 | 0.0% | 05/09/18 | 08/20/18 |
| IF | F16012 | | 92015 | Wesley Hansen | 🔴 | SCM | 301 | 1-022A | SCM 301_1-022A Film Room Door Remodel | Malin Francis;#13;#Jessica Davenport;#12;#Vinson Johnson;#11 | SLCC | AK Constructi | Const in progress. | \$ 12,000 | | | | 03/19/18 | 05/10/18 |
| | F17026 | | 92018 | Wesley Hansen | 🟡 | | | 355 | AAB 355X Door Relocation | Vinson Johnson;#11;#Jessica Davenport;#12 | | | Low Bidder AK Const. Pricing scope change. | \$ 10,000 | | | 0.0% | 04/01/18 | |
| | F17069 | MOU | 91324 | Wesley Hansen | 🟡 | TB | 005 | 112 | TB 112 Computer Training Suite | | | Archer Constr | Gould+ Architects. Anticipated substantial completion 1May. | \$ 216,234 | | \$ 111,197 | 70.0% | 02/05/18 | 04/20/18 |
| IF | F17049 | | 91206 | Wesley Hansen | 🟡 | SI | 011 | 258, 335 | S&I 258 & 335 Remodel | | SLCC | | Add'l Electrical & AV work in 258A in progress. Anticipated complete 15May. | \$ 110,500 | | \$ 65,573 | 95.0% | 09/06/17 | 05/15/18 |
| | F16036 | | | Wesley Hansen | 🟡 | MBCA | 210 | 123/125/125A | Commercial Kitchen | Malin Francis;#13 | AJC Architects | | Meeting ont March 5th, redesign to meet budget and build | \$ 600,000 | | | | 04/18/16 | |
| CI | F18006 | 18160670 | 91320 | Wesley Hansen | 🟡 | SCM | 301 | | SCC-SCM Basement Concrete Ramp Replacement | | Scott Prior & Associates | | Waiting on A&E services proposal. Scope to include flood prevention. Architect has consulted w/ Civil Eng. | \$ 169,221 | | | | 06/01/18 | |
| | F18031 | | | Wesley Hansen | 🟢 | TB | 005 | Corr 100-B&C 115 | (Phase 2) Classroom Refresh | | Architectural Nexus | | Arch Nexus working on desgin | \$ - | | | | 02/22/18 | |
| | F18024 | | | Wesley Hansen | 🟢 | STC | 006 | All Rooms | STC Restroom Doors | | | | Requested quote from DMS. | \$ - | | | | 02/12/18 | |
| CI | F18008 | 18043660 | | Wesley Hansen | 🟠 | BB | 008 | All Restrooms | RRC-BB Restrooms Remodel | | Scott Prior & Associates | | Const Complete. Final Invoices & Close-out Docs. | \$ 734,266 | | \$ 604,403 | 100.0% | 10/10/17 | 05/07/18 |
| | F13003 | | | Wesley Hansen | 🟠 | SI | 011 | 080 | SI 011_080 Classroom Remodel | | | | Project complete. Reconcile. | \$ 58,079 | | \$ 51,844 | 100.0% | 06/20/16 | 08/31/16 |
| IF | F17020 | | | Wesley Hansen | 🟠 | SCM | 301 | 2-183; 2-187A | South City 2-187 Testing Office | Jessica Davenport;#12;#Rosine Oliver;#38 | | AK Constructi | Const complete. Reconcile. | \$ 7,000 | | \$ 7,173 | 100.0% | 08/08/17 | 08/22/17 |
| IF | F17047 | | 92018 | Wesley Hansen | 🟠 | MPDC | 601 | 105 | 105 Classroom Remodel | Vinson Johnson;#11;#Jessica Davenport;#12 | SLCC | | Diversified awarded contract. Const Complete. Waiting for final invoice from WHW. | \$ 45,000 | | \$ 29,712 | 100.0% | 12/17/17 | 02/28/18 |
| | F17058 | | 92018 | Wesley Hansen | 🟠 | MCPC | 605 | 101 | MCPC 101/102 Office Removal & Conferencing | | SLCC | | Diversified awarded contract. Const Complete. Waiting for invoices from WHW & Envision. | \$ 43,000 | -\$1,934.94 | \$ 44,695 | 100.0% | 12/17/17 | 02/28/18 |
| | F17050 | | 92017 | Wesley Hansen | 🟠 | | | Site | Community Garden Fencing | | | | (Allied Fence Co) Project complete- Reconcile | \$ 7,000 | | | 100.0% | 07/06/17 | 07/12/17 |
| IF | F17063 | | | Wesley Hansen | 🟠 | | | | Security Gate STC 102A, Extending Counter or Adding Half Wall | | | | Waiting on final Invoice. Reconcile. | \$ 6,831 | | \$ 6,497 | 100.0% | 09/07/17 | 11/17/17 |
| | F18045 | | | Wesley Hansen | NA | TB | 005 | | TB Main Corridor Ceiling Upgrades | | | | | \$ 768,298 | | | | 05/09/18 | |

| Fun d | SLCC PJ# | DFCM PJ# | Acct # | Project Lead | Priority | Building | BLDG # | Room | Project Name | Project Team | ARCH/ENG | Contractor | Project Current Status | Org Bud Amt | Adj Budget | Amt Spent | % Comple | Proj Start Date | Proj End Date |
|----------|----------|----------|--------|---------------|----------|----------|--------|------|-------------------------------------|-----------------------------------------------|----------|------------|----------------------------|-------------|------------|-----------|-------------|--------------------|------------------|
| IF | F17021 | | 92017 | Wesley Hansen | NA | JHS | 410 | 130 | JHS 130 Reconfiguration | Jessica Davenport;#12;#Susan Valentine;#33 | | | Const complete. Reconcile. | \$ 25,000 | | \$ 16,935 | | 07/01/17 | 07/14/17 |
| | F18043 | | | Wesley Hansen | NA | CART | 606 | 112 | Miller Café Remodel | | | | | \$ 122,500 | | | | 05/09/18 | |
| | F18049 | | | Wesley Hansen | NA | | | | Beus House Demolition | | | | | \$ - | | | | 05/09/18 | |
| | F18044 | | | | NA | CT | 007 | | CT Main Coridor Ceiling Upgrades | | | | | \$ 501,000 | | | | 05/09/18 | |