

Fund Type	SLCC		Acct #	Project Lead	Project Team	Proj Start Date	Campus	BLDG		Project Name	ARCH/ENG	Contractor	Project Current Status	Adj		% Complete	Proj End Date	
	PJ#	DFCM PJ#						Budget	Amt Spent									
IF	F18012			Barton Mace		9/6/2017	ALL (000)			Lever Lockset Upgrades			Waiting on opening in Key & Locksmith Office schedule. Documents being modified to incorporate SLCC comments, then will go to plan review. Need to have DEQ review. Hope to get out for bid in March.	\$ -		0.00%		
IF	F17013	17223680	91157	Barton Mace	Mike B. Peterson;#161	9/20/2016	JC (400)	JDC	403	Jordan Campus Combined Heat and Power (CHP)	Spectrum Engineers		Vince, modifying layout to delete Troy's office from Key/Locksmith office suite. Moving forward with furniture/cabinet removal, drywall repair, small amount of electrical/data stubs, paint, guardrail at lift, in old electrical shop in preparation for sign shop move.	\$ 519,930		0.00%	6/17/2018	
IF	F16038		91190	Barton Mace	Malin Francis;#58;#Barton Mace;#118	4/20/2016	RRC (100)	GFSB	051	105	Key Office Remodel			\$ 84,000	84,000	0.00%	6/29/2018	
IF			18110	Brad Paulson		3/27/2012	ALL (000)	All	All		SLCC	SLCC Crafts	Changing all signage to ADA compliant	\$ -		40.00%	7/31/2015	
													Project complete. Might need to do some walk-through. In close-out.					
CI	F15035	14046670 (MOU)	91313	Clark Goodrich		5/28/2015							RRC - Prox Lock Install	\$ 500,000		100.00%	12/30/2016	
IF	F17030			Clark Goodrich		3/16/2018							SCC Floors - 1,2,3 Cooridor Carpet Replacement	\$ 140,661			3/23/2018	
													Scheduled to start 3/16. Should be done before students return from spring break. Jordan Campus is done. MCPC done. Almost done with CART. almost done with MFEC. Probably done with Miller campus in 2 months.					
CI	F17001	14046670	91313	Clark Goodrich		6/20/2016	ALL (000)				Spectrum Engineers	A-1 Security	Proximity Locks all campuses (exclude SCC, RRC) SLCC All Campuses - Complete Promimity Lock Installation	\$ -		50.00%	6/1/2018	
CI	F18002			Clark Goodrich		5/9/2017	ALL (000)							\$ 124,815		15.00%		
IF	F17048			Clark Goodrich		5/9/2017	JC (400)	JHS	410	065K			JHS 065K Conference Room Upgrade	\$ 7,500	7750.00	\$ 7,750	100.00%	1/5/2018
													Construction complete. In close-out.					
	F17059			Clark Goodrich		9/5/2017	JC (400)	CATE	408				T-Mobile - Cate Field	\$ -		100.00%	10/1/2017	
													Still developing in design.					
	F17028			Clark Goodrich	Jessica Davenport;#150;#Vinson Johnson;#156;#Barton Mace;#118	5/5/2017	LHM (600)	PSET	607	370			PSET 370 Correction Foyer Remodel	\$ -				
													2/12/18 Spoke with Kirk Christenson, UDOC. They want to move forward with project, would need to have construction completed by the end of June 2018. Need MOU. Jessica to find an example of an MOU with a State Agency for constructin. Construction complete. Signage now. Waiting to receive final invoice.					
IF	F17032			Clark Goodrich		10/2/2017	LHM (600)			CART 105			Culinary Arts Assoc Dean & Program Remodel	\$ 39,411		\$ 24,000	99.00%	1/26/2018
IF	F17035		92017	Clark Goodrich		5/9/2017	LHM (600)	PSET	607	201			Institute of Public Safety Classroom/Conference Space PSET 201/203/205	\$ 66,637				
													Construction complete except counter top was cut wrong. Still waiting for the new piece to be cut. The counter is in place and functional until replaced with the good one. Reconciling.					
	F18016			Clark Goodrich		11/20/2017	LHM (600)	MPDC	601	215			MPDC 215 Conference Room Upgrade	\$ 11,000		99.00%	1/19/2018	
IF	F16005		91193	Clark Goodrich	Rosine Oliver;#133;#Jessica Davenport;#150;#Mary Jane Thompson;#74		RRC (100)	STC	006	048			STC Health & Counseling 046/048	\$ 38,500		100.00%		
													Construction complete. Working on signage. Ready to reconcile. Received clos-out documents. Reconciling					
IF	F16031		91195	Clark Goodrich		4/7/2016	RRC (100)						Custodial Bldg Addition	\$ 500,000		100.00%	12/30/2017	
IF	F16026		91186	Clark Goodrich		4/12/2016	RRC (100)	STC	006				STC Prox Locks install	\$ 75,000		100.00%		
													Need closing documents and close financials.					
IF	F16037		91194	Clark Goodrich	Jessica Davenport;#150;#Malin Francis;#58;#Mary Jane Thompson;#74	4/19/2016	RRC (100)	STC	006	055			Veterans/DRC Remodel	\$ 38,500		99.90%		
													Construction complete. Working on signage. 'bout ready to reconcile.					

IF	F16039	92016	Clark Goodrich	Malin Francis;#58;#Jessica Davenport;#150	4/20/2016 RRC (100)	STC	006	268	Financial Aid Remodel	Construction complete. Need signage. 'bout ready to reconcile	\$ 13,200	99.90%			
IF	F16045		Clark Goodrich	Barton Mace;#118;#Brad Paulson;#25	4/21/2016 RRC (100)	BB	008		BB & TB Interior Signage Replacement	Bid documents ready, temporary signs ready. Making last inspections and inventories of buildings and plans. Will start in the next month or two. Have contractors scheduled to visit and make proposals.	\$ 50,000	0.00%	6/1/2018		
	F16013		Clark Goodrich		3/28/2018 RRC (100)	CT	007	222/226	TRIO Remodel		\$ 35,000	0.00%	6/1/2018		
	F17060		Clark Goodrich		9/5/2017 RRC (100)	TB	005		T-Mobile - TB	Construction almost complete - Final inspection done and passed pending some roof repair being done. close out. Murray glass came to have a look. Received proposal - PO issued. Project will start in the next 2 or 3 weeks. They are confident that it just needs a good "overhaul" - not replacement.	\$ -	99.00%	9/26/2017		
	F17065		Clark Goodrich		9/7/2017 RRC (100)				S&I Storefront Upgrade at NE Entrance		\$ -	0.00%	4/6/2018		
	F17076		Clark Goodrich		11/27/2017 RRC (100)	STC	006		Student Event Center Audio Video	Construction complete. Money was never managed by facilities. We just helped coordinate different groups.	\$ -	100.00%	1/26/2018		
	F17077		Clark Goodrich		3/5/2018 RRC (100)	LIB	009	130	LIB 130 Office Addition	Drawings received. College Crafts are doing this one. They can start in March.	\$ 23,600	0.00%	4/13/2018		
	F18017		Clark Goodrich		3/19/2018 RRC (100)	STC	006	Food Court	RRC STC Food Court Gate	waiting for proposals	\$ 23,000		4/16/2018		
IF	F17033		Clark Goodrich		10/1/2017 SCC (300)				Visual Art & Design Printing & Production Lab	Waiting for final invoices to come in. Construction was complete user just requested one more installation. Items will be ordered this week. User is finishing layout for installation.	\$ 10,000	13000.00	\$ 9,920	99.00%	3/28/2018
	F17062		Clark Goodrich		9/5/2017 SCC (300)	SCM	301		Verizon - SCM	Received approved drawings, Contractor made bore under parking lot and installed conduit. Platforms are under construction off site. Work about to begin on the roof.	\$ -	10.00%	5/1/2018		
	F17079		Clark Goodrich		5/1/2018 SCC (300)				PSET Bldg Carpet Replacement	Confirming old quotes, and scope. Will soon be ready to coordinate schedule.	\$ 343,132		6/29/2018		
			Dawn Roland		12/8/2011 ALL (000)	All	All		Revit Modeling	No recent projects.	\$ -	0.00%			
										<p>Frank Baker: 20160218 SCC Main Powerline relocation - F16029 20160318 301 SCC HVAC Controls Upgrade - F14046 20160822 301 SCM GT Carpet & Arch lighting - F160001 20170131 301 SCM Bruin Food Pantry 1-061D - F17010 20170517 301 SCM 2-101B Door Relocation - F16048 20150519 008 Window Replacement - F14051 20170119 006_236 Multicultural Lighting - F16052 20160901 005 TB Emergency Generator Replacement - F17004</p> <p>Clark Goodrich: RRC MSB 042 Custodial Addition</p> <p>Wes Hansen: LHM CART_115-117 Kitchen Remodel SLCC 062 Redwood Woodshop Bldg.</p>					
			Dawn Roland		6/1/2011 ALL (000)	All	All		SLCC Archives	Scanning GFSB Complex (48-57) plans.	\$ -	0.00%	12/14/2011		

		Dawn Roland		8/19/2015	ALL (000)	All	All	Building, Campus, & Parking maps		Working on : The SQ FTag for 005 TB - IT , 012 AAB-SQ. Ftag for all floors & SCC floors. Updating regularly - long range goal. Low priority, waiting on critique/suggestions.	\$ -		0.00%		
		Dawn Roland		6/19/2015	ALL (000)	All	All	Standardize Dumpster Enclosure			\$ -		70.00%		
		Dawn Roland		6/6/2017	ALL (000)			Miscellaneous		Helpful information for individuals on campus/contractors, such as: Seding plans to the Michael Baker Internationa - Project SLCC Expansion Joint Evaluation & Steve Tanner-Arch Nexus- Scanning Specifications. Contracted Grassil Group - Brandon Ruiz, for the Cad dwg. for the SLCC Master Planting Plan (Trees). Created a Parking Lot map for Active Shooter Exercise-March 23, 2018. Research & print copies of the RRC Proxy Lock plans.	\$ -		0.00%		
IF	F18035	Frank Baker		4/9/2018				Quad Wireless Installation		Construction scope, IT is funding	\$ -		0.00%	5/16/2018	
IF	F18022	Frank Baker		2/7/2018	HC (500)			Herriman Campus RSL Gravel Lot	Parking Lot	Reconcile	\$ 170,000		100.00%	3/30/2018	
IF	F17078	91188 Frank Baker		12/19/2017	JC (400)	PAV	405	Jordan Campus Student Center		A&E - CMGC selection process	\$ -		0.00%	7/16/2020	
IF	F17037	Frank Baker		5/9/2017	LHM (600)			MC - Boiler Replacement KGMC & MFEC	WHW Engineering	Design review by WHW	\$ 265,000		0.00%	9/27/2018	
IF	F16007	Frank Baker		9/16/2015	RRC (100)			RRC Quad Development	Stratton & Brent Morris & Associates	Punch list, CO #2 benches	\$ 994,600	\$ 1,094,600	99.00%	4/30/2018	
IF	F17029	Frank Baker		5/9/2017	RRC (100)	GFSB	051	Gunderson Boilers		Reconcile	\$ 100,000	\$ 30,700	100.00%	2/27/2018	
IF	F17043	Frank Baker		5/9/2017	RRC (100)	CT	007	CT Building AHU Fan Wall	Olsen & Peterson	In design	\$ 65,000		0.00%		
CI	F18010	Frank Baker		5/9/2017	RRC (100)	HP	001	RRC-Heating Plant Upgrades	WHW Engineering	In design	\$ 390,108		0.00%		
IF	F17051	Frank Baker		5/16/2017	RRC (100)			RRC Xeriscape Project	Brent Morris & Associates	Phase I - BB drawings in review	\$ 150,000		0.00%	8/31/2018	
IF	F18034	Frank Baker		4/9/2018	RRC (100)			Quad Bench Refinishing		Pricing	\$ -		0.00%	4/30/2018	
IF	F16022	BBFACL Frank Baker	Bob Lund;#34	1/19/2016	SCC (300)	SCM	301	SCC - SW Stairwell Crack Evaluation	Reaveley Engineering	Monitoring structure.	\$ 3,500		70.00%	8/19/2016	
IF	F17007	Frank Baker	Mary Jane Thompson;#74	5/23/2016	SCC (300)	SCM	301	SCC - Hallway Decorative Cable Retention	SH Architecture	AK Construction	Reconcile	\$ 100,000	\$ 80,640	100.00%	2/26/2018
IF	F17010	92017 Frank Baker	Jessica Davenport;#150;#Vinson Johnson;#156;#Bob Lund;#34	8/2/2016	SCC (300)	SCM	301	1-061D SCC - Bruin Food Pantry	SLCC		Reconcile	\$ 13,500	20,925	100.00%	3/15/2017
CI	F18005	18115670 Frank Baker		5/9/2017	SCC (300)	SCM	301	SCC-Mechanical Upgrades	WHW Engineering	MSS Mechanical Svc	In-work, submittals	\$ 1,100,023		15.00%	7/27/2018
IF	F17053	Frank Baker		6/22/2017	SCC (300)	SCM	301	1-168 & 1-170 SCC Fitness Center	Envision Engineering	CRC Construction	Reconcile	\$ 245,700	\$ 211,233	100.00%	11/30/2017
IF	F17052	Frank Baker		7/5/2017	SCC (300)	SCM	301	SCC-Triax Cabling TV to Grand			Developing scope	\$ 9,500		0.00%	9/21/2017
IF	F17068	Frank Baker		9/28/2017	SCC (300)	SCM	301	SCM Lighting Controls	Spectrum Engineers		In code review, preparing to bid	\$ 83,192		0.00%	7/31/2018
IF	F18032	Frank Baker		1/18/2018	SCC (300)	SCM	301	SCM - Monitors			Cost estimate sent to Richard Scott for IBP	\$ -		0.00%	
IF	F18032	Frank Baker		2/27/2018	SCC (300)			SCC Landscape Extension SW Quadrant	Brent Morris & Associates		Meet to discuss scope	\$ -		0.00%	7/31/2018
IF	F18033	BBEMER Frank Baker		4/9/2018	SCC (300)			Water Feature Repairs	Rhino Linings of Utah		PO in process	\$ 4,000		0.00%	4/30/2018
										All classrooms complete. Kurt will use remaining money to upgrade first phase to projection system.					
IF	F15011	91169 Jed Egbert		3/19/2015				Flex/High Tech Classroom Remodels			\$ 1,300,000		100.00%	4/30/2018	

CD	Project ID	Lead	Designers	Start Date	Agency	Room/Location	Contractor	Notes	Budget	Actual	Progress %	Completion Date
			Jed Egbert;#128;#Malin Francis;#58;#Barton Mace;#118;#Vinson Johnson;#156;#Susan Valentine;#33					AV awarded to TV Specialists				
								Americom pulling cable				
CD	F15048	Jed Egbert		5/28/2015	WPC 974	WPC - CTE Learning Resources & Classroom - Design	AJC Architects Big D Construction		\$ 3,000,000	\$ 1,098,248	2.00%	7/31/2018
CI	F18004	Jed Egbert		5/9/2017		LHM-KGMC,MPDC Roof Replacement	Architectural Nexus	100% complete	\$ 397,379		100.00%	
CI	F18011	Jed Egbert		5/9/2017		SLCC Exterior Sealant Replacement		Plans giving to Michael Baker, start on survey once weather breaks	\$ 620,199			12/31/2018
	F18023	Jed Egbert		2/9/2018		CT 033C Zero Distraction Testing Rooms			\$ 59,700			
CI	F18001	Jed Egbert		5/9/2017 ALL (000)		Roof Access Upgrades		Design by Gould Plus Arch.	\$ 116,870			12/31/2018
	F18026	Jed Egbert		2/22/2018 ALL (000)		All Parking Lots owned by SLCC New Stripping Contract Five Year Project			\$ -			
	F18027	Jed Egbert		2/22/2018 ALL (000)		All Parking Lots New Crack Seal Contract Five Year Project		waiting on final plans to bid	\$ -			
	F17071	Jed Egbert		10/26/2017 JC (400)	ATC 003	ATC Remodel	AJC Architects	waiting for design funding	\$ 1,500,000			
	F17070	Jed Egbert		10/26/2017 LESD (900)	WPC 974	WestPointe WestPointe Lease Building Remodel	AJC Architects	Construction under way, drywall and electrical subrough	\$ 900,000		30.00%	5/4/2018
CI	F18003	Jed Egbert		5/9/2017 LHM (600)		LHM-MATC Roof Replacement		100% complete	\$ 373,575		100.00%	2/27/2018
	F17055	Jed Egbert		9/6/2017 LHM (600)		LHM (SFMO) State Fire Marshal Office Parking Lot		waiting on letter of commitment	\$ 150,000			
	F16036	Jed Egbert	Malin Francis;#58	4/18/2016 MBC (200)	MBCA 210	123/125/1 25A Commercial Kitchen	AJC Architects	Meeting ont March 5th, redesign to meet budget and build	\$ 600,000			
IF	F17031	Jed Egbert		5/9/2017 RRC (100)	BB 008	Business Bldg Acoustic Ceiling Tile & LED Lighting Upgrade	Architectural Nexus	CD 100% putting out to bid	\$ 179,400			8/20/2018
CI	F18009	Jed Egbert		5/9/2017 RRC (100)		RRC - Tennis Court Refinishing		Project on hold, waiting on funding	\$ 48,870			
	F17054	Jed Egbert		9/6/2017 RRC (100)		SLCC TRC Central Drive Re-Design, Info Booth, North Perimeter Rd.	KHI Mechanical	Scott Prior working on Proposal for full design	\$ 1,414,000			
	F17056	Jed Egbert		9/6/2017 RRC (100)	GFSB 051	111/115 GFSB Conference Rooms 111 & 115		Install complete, AV guys working bugs out and doing final programing	\$ 60,000		95.00%	3/2/2018
	F18018	Jed Egbert		1/29/2018 RRC (100)	CDL 027	142 CDL 142 Window Removal			\$ 26,000			
	F18025	Jed Egbert		2/22/2018 RRC (100)		Parking Lots of RRC & SCC New Slurry Seal		King engineering designing	\$ -			
	F18030	Jed Egbert		2/22/2018 RRC (100)	TB 005	105, 107, 115, 117 Building 005 – SLCC RRC TB (Phase 1) Classroom Refresh	Architectural Nexus	Arch Nexus working on design	\$ -			8/20/2018
	F18031	Jed Egbert		2/22/2018 RRC (100)	TB 005	Corr 100-B&C 119, 121, 423, 125, 137A, B,C Building 005 – SLCC RRC TB (Phase 2) Classroom Refresh	Architectural Nexus	Arch Nexus working on desgin	\$ -			
	F17067	Jed Egbert		9/25/2017 SCC (300)		SC ADA Ramp Replacement		on hold do to weather,	\$ -			
	F18029	Jed Egbert		2/22/2018 SCC (300)	SCM 301	2-138, 2-140 Building 301 - South City Main (Phase 1) Classroom Refresh	Architectural Nexus	looking at improving sound bleed	\$ -			
	F17016	Jessica Davenport	Vinson Johnson;#156	1/8/2014 ALL (000)	All All	SLCC Design Standards Manual	SLCC	Please turn in comments, questions, rebuttals by end of 2/16/18.	\$ -		25.00%	3/30/2015
		Jessica Davenport	Rosine Oliver;#133	9/1/2017 LHM (600)	MCPC 605	109 MCPC 109 Hazmat Offices		HB furniture install scheduled for 5/2/18. Utilities help to move items requested for 5/1/18 & 5/3/18. Received State's approval for O&M costs on 1/25/18. Awaiting moving schedule from Hazmat Group. IT, electrical done. Furniture in HB warehouse.	\$ -			

			Jessica Davenport		RRC (100)	AAB	012		RRC AAB Classroom Corridors		Paint sample not a good option per James. Continue to look for options.	\$	-							
			Jessica DavenportRosine Oliver;#133		9/1/2017	RRC (100)	STC	006	240/242	STC 240/242 Academic Advising Changes	Carpenters/ IT/ Electricians work completed. Furniture is delivered. Users have requested a change. Will need to order two aeron chairs.	\$	-							
			Jessica DavenportSusan Valentine;#33;#Vinson Johnson;#156		9/1/2017	RRC (100)	LAC	010	201	HLA/Athletics Lobby and Offices	Budget and concept given to users. They are submitting an IBP request.	\$	-							
			Jessica DavenportRosine Oliver;#133		10/25/2017	RRC (100)	STC	006	270A	TEO Door Change and Furniture	Modifying furniture layout for users approval. Received cost estimate for door change from Carpenters. Will need IT and Electrical quotes and funding secured. Budget provided to users for remodel on 2/12/18.	\$	-							
CI	F17003	F17003	Joshua Lund	Barton Mace;#118	6/30/2016	LHM (600)				(MCPC,CART,PSET,DORM,FR,JDC) FIRE ALARM UPGRADE PHASE II	All design work complete. Awaiting approval on the plans from George Williams. As soon as approved, project will go out to bid. Should be by 10-1-17.	\$	231,920		6/30/2017					
	F18020		Mike Peterson		1/31/2018					Sky Spark updates and training	3.0 upgrade. Ongoing upgrades and maintenance of Sky Spark (energy monitoring software)	\$	9,500		50.00%					
	F17075		Mike Peterson		10/27/2017	JC (400)			Parking Lot	EV Charging Station	Station installed and operational. Still need work orders completed which include drywall in the classroom, asphalt, concrete, parking repaint, EV sign posted on station.	\$	14,700		95.00%					
	F17072		Mike Peterson		10/27/2017	RRC (100)	SI	011		TRC -S&I and Ampitheater - Bollard Lighting	3 out of 18 bollard lights installed. Brint is working with the installer and carpenters for the installation	\$	15,000		20.00%					
	F17073		Mike Peterson		10/27/2017	RRC (100)				RCx	Work orders mostly complete. BAS programming in process.	\$	130,000		85.00%					
	F17011		Rosine Oliver	Rosine Oliver;#133;#Susan Valentine;#33	6/8/2016	RRC (100)	LAC	010	classroom wing	LAC classroom wing	need to select replacement carpet for classroom wing	\$	-							
	F18013		Rosine Oliver	Rosine Oliver;#133	6/22/2016	RRC (100)	BB	008	226	RRC_BB_226 Resource Center Decor	Planning Phase.	\$	8,000							
IF	F09054		Steven Hamann		9/6/2017	RRC (100)	BB	008		BB Offices Furniture		\$	-							
			Susan Valentine		3/9/2009	ALL (000)				Emergency Power Backup	Access Control	\$	-							
					6/8/2016	SCC (300)	SCM	301	1-061M-A,C,D,E	SCM 1-061 offices		\$	-							
IF	F17021	92017	Wesley Hansen	Jessica Davenport;#150;#Susan Valentine;#33	7/1/2017	JC (400)	JHS	410	130	JHS 130 Reconfiguration	Const complete. Waiting on some FF&E items (temp tables in place until new ones arrive) Need FF&E costs. Reconcile.	\$	25,000		7/14/2017					
IF	F17034	19039680	91204	Wesley Hansen	Vinson Johnson;#156;#Jessica Davenport;#150	2/22/2018	JC (400)	JHS	410	Various	Architectural Nexus	Advertised for bid. Bids due 25Apr2018.	\$	798,300		0.00%	8/9/2018			
	F16040		91191	Wesley Hansen	Malin Francis;#58;#Jessica Davenport;#150;#Susan Valentine;#33	12/19/2016	LHM (600)	KGMC	602		Miller Conference Center Refresh	Project complete. Reconcile.	\$	123,970	\$	91,304	100.00%	3/27/2017		
IF	F17047		92018	Wesley Hansen	Vinson Johnson;#156;#Jessica Davenport;#150	12/17/2017	LHM (600)	MPDC	601	105	105 Classroom Remodel	Diversified awarded contract. Const Complete. Invoices from WHW & Envision.	\$	45,000	\$	29,320	100.00%	2/28/2018		
	F17058		92018	Wesley Hansen		12/17/2017	LHM (600)	MCPC	605	101	MCPC 101/102 Office Removal & Conferencing	Diversified awarded contract. Invoices from WHW & Envision.	\$	43,000	-\$1,934.94	\$	45,984	100.00%	2/28/2018	
	F13003			Wesley Hansen		6/20/2016	RRC (100)	SI	011	080	SI 011_080 Classroom Remodel	Project complete. Reconcile.	\$	58,079	\$	51,844	100.00%	8/31/2016		
IF	F16019		91182 &	Wesley Hansen	Barton Mace;#118;#Malin Francis;#58;#Jessica Davenport;#150;#Susan Valentine;#33;#Rosine Oliver;#133	7/6/2016	RRC (100)	SI	011	Atrium	S&I STEM Resource Center Remodel	Broderick & Henderson Construction (A&E- MHTN Architects P1600487) Contractor punchlist items, final invoices, reconcile financials.	\$	1,200,000	\$	1,122,483	100.00%	2/28/2017		
	F17026		92018	Wesley Hansen	Vinson Johnson;#156;#Jessica Davenport;#150	4/1/2018	RRC (100)	AAB	012	355	AAB 355X Door Relocation	Low Bidder AK Const. Pricing scope change.	\$	10,000			0.00%			
CI	F18007	18161660	91321	Wesley Hansen		4/9/2018	RRC (100)	TB	005	Entire Building	RRC-TB-Window Replacement	Scott Prior & Associates	Wasatch West	Anticipated Notice to proceed: 16Apr2018. Anticipated Substantial completion: 10Aug2018.	\$	433,940	\$	16,082	0.00%	8/24/2018
CI	F18008	18043660		Wesley Hansen		10/10/2017	RRC (100)	BB	008	All Restrooms	RRC-BB Restrooms Remodel	Scott Prior & Associates		Finish work on Level 1 restrooms in progress. Anticipated Level 1 substantial completion: Week of April 23.	\$	732,260	\$	581,919	95.00%	4/18/2018
	F17050		92017	Wesley Hansen		7/6/2017	RRC (100)			Site	Community Garden Fencing	SLCC		(Allied Fence Co) Project complete- Reconcile	\$	7,000			100.00%	7/12/2017

IF	F17049	91206	Wesley Hansen		9/6/2017 RRC (100)	SI	011	258, 335	S&I 258 & 335 Remodel	SLCC		Add'l Electrical work in 258A in progress. Anticipated complete 28Mar.	\$ 110,500	\$ 53,041	95.00%	3/28/2018
	F17063		Wesley Hansen		9/7/2017 RRC (100)				Security Gate STC 102A, Extending Counter or Adding Half Wall			Waiting on final invoice.	\$ -		100.00%	
	F17069	MOU	91324	Wesley Hansen	2/5/2018 RRC (100)	TB	005	112	TB 112 Computer Training Suite		Archer Construction	Gould+ Architects. Rough Mechanical in progress. Drywall in progress.	\$ 216,234	\$ 111,197	70.00%	4/20/2018
	F18024		Wesley Hansen		2/12/2018 RRC (100)	STC	006	All Rooms	STC Restroom Doors				\$ -			
IF	F16012	92015	Wesley Hansen	Malin Francis;#58;#Jessica Davenport;#150;#Vinson Johnson;#156	9/25/2015 SCC (300)	SCM	301	1-022A	SCM 301_1-022A Film Room Door Remodel	SLCC	AK Construction	Dept would like to start const during Spring break.	\$ 12,000			
IF	F17020		Wesley Hansen	Jessica Davenport;#150;#Rosine Oliver;#133	8/8/2017 SCC (300)	SCM	301	2-183; 2-187A	South City 2-187 Testing Office		AK Construction	Const complete. Reconcile.	\$ 7,000	\$ 6,148	95.00%	8/22/2017
IF	F17012	19810	Wesley Hansen	Steven Hamann;#31	12/1/2016 SCC (300)				SCC Secure Bike Enclosure	SLCC		Mountain States Fence. Project Complete. Reconcile.	\$ 21,280	\$ 19,780	100.00%	2/22/2017
CI	F18006	18160670	91320	Wesley Hansen	9/15/2017 SCC (300)	SCM	301		SCC-SCM Basement Concrete Ramp Replacement		Scott Prior & Associates	Waiting on A&E services proposal. Scope to include flood prevention. Architect has consulted w/ Civil Eng.	\$ 169,221			