







Priority Legend:		Mission Critical	High	Medium	General	Reconcile														
Fund	SLCC	DFCM	Acct	PM	Flag	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	Org Budget	Adj Budget	Amt Spent	%	Start	End	
CI	F18009			BM		RRC (100)	TNCT		RRC - Tennis Court Refinishing	Project on hold, waiting on funding								05/09/17		
IF	F17013	17223680	91157	BM	NA	JC (400)	JDC		Jordan Campus Combined Heat and Power (CHP)	Documents being modified to incorporate SLCC comments, then will go to plan review. Need to have DEQ review. Hope to get out for bid in March.	MP;#52						0%	09/20/16	06/17/18	
IF			18110	BP	NA	ALL (000)			ADA compliant signs	Changing all signage to ADA compliant							40%	03/27/12	07/31/15	
CD	F15048			CG		LESD (900)	WPC	974	WPC - CTE Learning Resources & Classroom - Design	AV awarded to TV Specialist Americom pulling cable	JE;#27;#MF;#13;#BM;#15	AJC Architects	Big D Construct	\$ 31,900,000		\$ 1,098,248	2%	05/28/15	07/31/18	
	F18037		92018	CG		RRC (100)	AAB	355G/335	AAB 355G/335 HVAC				WHW Engineer _Unspecified					05/09/18		
IF	F16045			CG		RRC (100)	BB	008/005	BB & TB Interior Signage Replacement	Bid documents ready, temporary signs ready. Making last inspections and inventories of buildings and plans.	BM;#15;#BP;#32						0%	04/21/16	06/01/18	
	F17070			CG		LESD (900)	WPC	WestPointe	WestPointe Lease Building Remodel	Construction under way, drywall and electrical subrough			AJC Architects				30%	10/26/17	05/04/18	
	F17028			CG		LHM (600)	PSET	370	PSET 370 Correction Foyer Remodel	Still developing in design. 2/12/18 Spoke with Kirk Christenson, UDOC. They want to move forward with project, would need to have construction completed by the end of June 2018. Need MOU. Jessica to find an example of an MOU with a State Agency for constructin.	JD;#12;#VMJ;#11;#BM;#15							05/05/17		
	F18018			CG		RRC (100)	CDL	142	CDL 142 Window Removal										01/29/18	
	F18023			CG		RRC (100)	CT	033C	CT 033C Zero Distraction Testing Rooms										02/09/18	
CI	F18002			CG		ALL (000)	All		SLCC All Campuses - Complete Promimity Lock Installation								15%	05/09/17		
CI	F17001	14046670	91313	CG		ALL (000)			Proximity Locks all campuses (exclude SCC, RRC)	Jordan Campus is done. MCPC done. Almost done with CART. almost done with MFEC. Probably done with Miller campus in 2 months.			Spectrum Engir A-1 Security				50%	06/20/16	01/19/19	
	F17079			CG		LHM (600)	PSET	201	PSET Bldg Carpet Replacement	Confirming old quotes, and scope. Will soon be ready to coordinate schedule.								05/01/18	06/29/18	
	F16013			CG		RRC (100)	CT	222/226	TRIO Remodel	Will start in the next month or two. Have contractors scheduled to visit and make proposals.							0%	03/28/18	06/01/18	
IF	F17030			CG		SCC (300)	SCM	Corridors	SCC Floors - 1,2,3 Cooridor Carpet Replacement	Scheduled to start 3/16. Should be done before students return from spring break.								03/16/18	03/23/18	
IF	F17035		92017	CG		LHM (600)	PSET	201	Institute of Public Safety Classroom/Conference Space PSET 201/203/205									05/09/17		
IF	F16037		91194	CG		LESD (900)	LIB	055	Veterans/DRC Remodel	Construction complete. Working on signage. 'bout ready to reconcile.	JD;#12;#MF;#13;#Mary Jane Thompson;#56						100%	04/19/16		
IF	F17032			CG		LHM (600)	CART	CART 105	Culinary Arts Assoc Dean & Program Remodel	Construction complete. Signage now. Waiting to receive final invoice.						\$ 24,000	99%	10/02/17	01/26/18	
	F18016			CG		LHM (600)	MPDC	215	MPDC 215 Conference Room Upgrade	Construction complete except counter top was cut wrong. Still waiting for the new piece to be cut. The counter is in place and functional until replaced with the good one. Reconciling.							99%	11/20/17	01/19/18	
	F17077			CG		RRC (100)	LIB	130	LIB 130 Office Addition	Drawings received. College Crafts are doing this one. They can start in March.							0%	03/05/18	04/13/18	
IF	F16005		91193	CG		RRC (100)	STC	048	STC Health & Counseling 046/048	Construction complete. Working on signage. Ready to reconcile.	Rosine Oliver;#38;#JD;#12;#Mary Jane Thompson;#56						100%			
IF	F16039		92016	CG		RRC (100)	STC	268	Financial Aid Remodel	Construction complete. Need signage. 'bout ready to reconcile	MF;#13;#JD;#12						100%	04/20/16		

Priority Legend:		Mission Critical	High	Medium	General	Reconcile														
Fund	SLCC	DFCM	Acct	PM	Flag	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	Org Budget	Adj Budget	Amt Spent	%	Start	End	
	F17062			CG	●	SCC (300)	SCM	roof	Verizon - SCM	Received approved drawings, Contractor made bore under parking lot and installed conduit. Platforms are under construction off site. Work about to begin on the roof.							10%	09/05/17	05/01/18	
	F18063			CG	NA	ALL (000)	500		Custodial Bldg Signage										07/20/18	
	F18068			CG	NA	RRC (100)	STC		Kiosk Light Poles, RRC										09/10/18	10/31/18
	F18070			CG	NA	RRC (100)			RRC Fire Alarm										09/21/18	
	F18050	91337		CG	NA	SCC (300)	SCM	site	SCC Childcare, Playground & Toddler Fence										05/09/18	
				DR	●	ALL (000)	All		Revit Modeling	In progress, Default configuration for rooms - Testing Rms for LIB & CT.		SLCC					0%	12/08/11		
				DR	●	ALL (000)	All		SLCC Archives	<b>Organizing &amp; Scanning: In progress, searching for the 974 Westpointe Leased Bldg. Plans (hardcopy), Box of Old Site Plans &amp; GFSB Complex (48-57) plans.</b> <b>Recieved Closeout Documents for: CG: F17070 WWTE Westpointe PDF Record Drawings</b>		SLCC					0%	09/01/15		
				DR	●	ALL (000)	All		Building, Campus, & Parking maps	Received WWTE Westpointe PDF drawings 10/5, also updating SCC 2nd Floor 2-187, RRC Campus Map with the Quad section & light poles for a Banner layout, Aslso MSB Parking Area. Updating <b>regularly</b> - long range goal.							0%	09/01/15		
				DR	●	ALL (000)			Miscellaneous	Helpful information for individuals on campus/contractors, such as: Vince-Presentation for the new implemet for archives hardcopy & computer. Katina Green/Racheal Dick - Revit-Schematic Roon Configurations.							0%	06/06/17		
				DR	NA	ALL (000)		STNDS	Standardize Dumpster Enclosure	Lowest priority, waiting on critique/suggestions.							70%	09/01/15		
	F17071			FB	●	JC (400)	ATC		ATC Remodel	In programming, complete funding		AJC Architects					0%	10/26/17	07/26/19	
IF	F17078	91188		FB	●	JC (400)	JDC	SITE	Jordan Campus Student Center	In programming		AJC Architects					0%	12/19/17	07/16/20	
IF	F17037			FB	●	LHM (600)	KGMC	602/603	MC - Boiler Replacement KGMC & MFEC	In design, bid in spring 2019		WHW Engineering					0%	05/09/17	07/26/19	
IF	F17043			FB	●	RRC (100)	CT		CT Building AHU Fan Wall	In work		Olsen & Peters	Rocky Mountain Mechanical				10%	05/09/17	10/19/18	
CI	F18010			FB	●	RRC (100)	HP		RRC-Heating Plant Upgrades	In work		WHW Engineer Archer Construction					3%	05/09/17	10/26/18	
IF	F18032			FB	●	SCC (300)	SCM	site	SCC Landscape Extension SW Quadrant	In-work		Brent Morris & Trapp Construction					60%	02/27/18	07/31/18	
CI	F18005	18115670		FB	●	SCC (300)	SCM		SCC-Mechanical Upgrades	Punch list, CSC signed		WHW Engineer MSS Mechanical Svc					100%	05/09/17	07/27/18	
	F17068			FB	●	SCC (300)	SCM		SCM Lighting Controls	In work		Spectrum Engir Arnell West Co	79,900				70%	09/28/17	07/31/18	
IF	F18038			FB	●	SCC (300)	SCM		SCM - Monitors	Instalng monitors		Peerless Electric					95%	01/18/18	08/31/18	
IF	F17051			FB	●	RRC (100)	RRC SITE	site	RRC Xeriscape Project - Phase I	Complete		Brent Morris & Trapp Construction					100%	05/16/17	09/10/18	
IF	F18051			FB	●	RRC (100)	STC		RRC STC Remodel	Pre-programming							0%	05/11/18	07/26/19	
CI	F18055	19126660		FB	●	RRC (100)	TB		SLCC RRC FY19 Combined Electrical Project	Pre-con, in-work		Spectrum Engineers					0%	06/05/18	01/05/19	
IF	F16007			FB	●	RRC (100)	RRC SITE	site	RRC Quad Development	benches, fountain repairs				\$ 898,253	\$ 1,094,600	\$ 957,993	99%	09/16/15	06/30/18	
IF	F17054			FB	●	RRC (100)	RRC SITE		TRC Central Drive Booth Demo	Reconcile							100%	09/06/17	07/27/18	
	F18065			FB	NA	RRC (100)	STC		Student Center Master Planning Study									08/17/18		

Priority Legend:		Mission Critical	High	Medium	General	Reconcile														
Fund	SLCC	DFCM	Acct	PM	Flag	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	Org Budget	Adj Budget	Amt Spent	%	Start	End	
IF				FB	NA	RRC (100)			RRC Xeriscape Project - Phase II	In design			Brent Morris & Associates				0%	09/05/18	07/12/19	
	F18036			JB		SCC (300)	SCM	All	South Prox Upgrade		CG;#44							04/12/18		
	F17016			JD		ALL (000)			SLCC Design Standards Manual	Please turn in comments, questions, rebuttals by end of 2/16/18.	VMJ;#11					25%	01/08/14	03/30/15		
				JD	NA	RRC (100)	LIB	104 106	LIB 104/106 Furniture Reconfiguration		Rosine Oliver;#38							08/28/18		
				JD	NA	RRC (100)	LIB		LIB 040 Furniture Reconfiguration		Rosine Oliver;#38							08/28/18		
CD	F18042			JE		RRC (100)	SCM	1-061	SCM 1-061 Student Services Desk Remodel									06/05/18		
CI	F18011			JE		RRC (100)	All		SLCC Exterior Sealant Replacement	Plans giving to Michael Baker, start on survey once weather break								05/09/17	12/31/18	
CI	F18001			JE		ALL (000)			Roof Access Upgrades	Design by Gould Plus Arch.								05/09/17	12/31/18	
	F18030			JE		RRC (100)	TB	105, 107, 115	Building 005 – SLCC RRC TB (Phase 1) Classroom Refresh	Arch Nexus working on design								02/22/18	08/20/18	
	F17055			JE		LHM (600)	MBCB	site	LHM (SFMO) State Fire Marshal Office Parking Lot	MOU agreed, need scope & Cost estimate							0%	09/06/17	04/01/19	
CI	F18058			JE		LHM (600)	MFEC		LHM- MFEC Roof Replacement									06/05/18		
	F15051			JE		RRC (100)	AAB	311	AAB 012_311 Office Modification	CRC pricing changes.								06/01/15		
	F18028			JE		RRC (100)	CT	182, 188	Building 007 – SLCC RRC CT (Phase 1) Classroom Refresh									02/22/18		
CI	F18059			JE		RRC (100)	RRC ALL		RRC FIRE ALARM UPGRADES									06/05/18		
IF	F15011	91169		JE		RRC (100)		classrooms	Flex/High Tech Classroom Remodels	All classrooms complete. Kurt will use remaining money to upgrade first phase to projection system.						100%	03/19/15	04/30/18		
	F18062			JE	NA	LES (900)	AP	Site	AP Parking Lot Repairs									07/10/18		
IF	F18052			JE	NA	LHM (600)	LHM SITE		Outside Walking Track	funding transfer	LHM Public Safety;#77						0%	05/24/18		
	F18064			JE	NA	RRC (100)	AAB		AAB Pigeon Control									08/17/18		
	F18048	91336		JE	NA	RRC (100)	GFSB	100/106	Motorpool Shop Relocation									05/09/18		
CD	F18071			JE	NA	RRC (100)	GFSB		GFSB AHU Replacement									09/25/18		
	F18066			JE	NA	RRC (100)	STC		STC Carpet/Furniture Project									08/23/18		
	F18061			JE	NA	RRC (100)	TB	125	TB 125 Media Operation Film & Photography Studio									06/26/18		
CD	F18067			JE	NA	RRC (100)	TB	207, 209	Light Dimming, RRC TB 207, 209				_Not Specified					10/01/18	12/01/18	
	F18069			JE	NA	RRC (100)			Plant Replacement & Awning		Joel Evans;#80		_Not Specified	_Unspecified				09/07/18		
	F18040	92018		KL	NA	RRC (100)	AAB	211 A, D & E	Audit Staff - AAB 211 Office and Workroom									04/26/18		
	F18041	92018		KL	NA	RRC (100)	CT	CT124	Contact Center Furniture Reconfiguration									05/08/18		
IF	F18012			KS	NA	ALL (000)	All		Lever Lockset Upgrades	Waiting on opening in Key & Locksmith Office schedule.								0%	09/06/17	
IF				MP		ALL (000)			ChargePoint License renewal	PO sent, some issues with terms and conditions that are being worked out	MP;#52							0%	06/27/18	
CD				MP			WPC		Westpointe - Solar Array net-meter	Inspection and net-meter installation needed.	MP;#52	Spectrum Engir Wasatch Electric				\$ 1,025	85%	05/01/18		

Priority Legend:		Mission Critical	High	Medium	General	Reconcile														
Fund	SLCC	DFCM	Acct	PM	Flag	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	Org Budget	Adj Budget	Amt Spent	%	Start	End	
				MP					Airport Lighting Retrofit	Preliminary - Received bid from state contractor (XCEL). Requested state contractor # to send to purchasing							0%	08/15/18		
				MP		ALL (000)			Sub-meter reprogramming	Anup is working with Electro Industries on reprogramming all Shark brand meters	MP;#52						0%	10/08/18		
IF				MP		ALL (000)			Energy Analysis software updates/maintenance		MP;#52			\$ -			0%	10/05/18		
IF				MP		RRC (100)	All		RRC Gas Savings Analysis	PO sent to contractor. Waiting for analysis report	MP;#52						0%	09/25/18		
	F18020			MP	NA	ALL (000)		all	Sky Spark updates and training	3.0 upgrade. Ongoing upgrades and maintenance of Sky Spark (energy monitoring software). License renewal is required to upgrade. In the process of getting the license renewed.							75%	01/31/18		
	F18046	91157		MP	NA	RRC (100)	GFSB		GFSB Lighting Upgrades and Controls	Collecting bids for lighting upgrades.							0%	05/09/18		
	F17073			MP	NA	RRC (100)		all	Redwood Campus Recommissioning (RCx)	HVAC find and fix/BAS programming. Work orders complete. BAS programming complete. Training needed for HVAC controls techs for persistence. Savings verification is process.							95%	10/27/17		
	F17011			RO	NA	RRC (100)	BB	226	RRC_BB_226 Resource Center Decor	Planning Phase.	Rosine Oliver;#38							06/22/16		
				RO	NA	RRC (100)	LAC	classroom win	LAC classroom wing	need to select replacement carpet for classroom wing	Rosine Oliver;#38;#SV;#33							06/08/16		
IF	F09054			SH		ALL (000)			Emergency Power Backup	Access Control								03/09/09		
				SV	NA	SCC (300)	SCM	1-061M-A,C,D	SCM 1-061 offices									06/08/16		
	F17059			TG		JC (400)	CATE		T-Mobile - Cate Field	Construction complete. I need to see if final inspections have been done - receive reports.							100%	09/05/17	10/01/17	
IF	F17034	19039680	91204	WH		JC (400)	JHS	Various	HS Healing Arts Lab Remodel	Finish work in progress. Anticipated substantial completion- Oct 4	VMJ;#11;#JD;#12	Architectural Nexus				\$ 432,371	95%	05/09/18	10/15/18	
IF	F17031	19034660	91203	WH		RRC (100)	BB	Corridors	Business Bldg Acoustic Ceiling Tile & LED Lighting Upgrade	Construction in progress. Anticipated Substantial Completion Walk-Thru Oct 9.		Architectural Nexus		295,532 (Const)	\$ 379,400	\$ 77,946	95%	05/09/17	08/20/18	
CI	F18007	18161660	91321	WH		RRC (100)	TB	Entire Building	RRC-TB-Window Replacement	Contractor's glazing Sub defaulted. Searching for new glazing sub. Anticipated start date- Spring 2019.		Scott Prior & Associates	Wasatch West			\$ 17,234	0%	04/09/18	11/01/18	
	F17026	92018		WH		RRC (100)	AAB	355	AAB 355W Office Enclosure	Low Bidder AK Const. Pricing scope change.	VMJ;#11;#JD;#12						0%	04/01/18		
IF	F16012	92015		WH		SCC (300)	SCM	1-022A	SCM 301_1-022A Film Room Door Remodel	Construction complete. Reconcile.	MF;#13;#JD;#12;#VMJ;#1	SLCC	AK Constructio	13,750	\$ 20,743	\$ 13,920	100%	03/19/18	05/10/18	
	F16036	91207		WH		MBC (200)	MBCA	123/125/125A	Commercial Kitchen	Redesign in progress. 2nd Plan/Code review in progress.	MF;#13	AJC Architects				\$ 69,213		04/18/16		
CI	F18054			WH		RRC (100)	CT		RRC- CT Restroom and Interior Upgrades	Project indesign								06/05/18		
IF	F17049	91206		WH		RRC (100)	SI	258, 335	S&I 258 & 335 Remodel	Project complete. Reconcile.		SLCC				\$ 87,027	100%	09/06/17	05/15/18	
	F17069	MOU	91324	WH		RRC (100)	TB	112	TB 112 Computer Training Suite	Project complete. Reconcile.			Archer Constru	212,746		\$ 215,335	100%	02/05/18	04/20/18	
CI	F18006	18160670	91320	WH		SCC (300)	SCM	site	SCC-SCM Basement Concrete Ramp Replacement	Water retention portion of project in progress.		Scott Prior & Associates	Acme Construction			\$ 188,742	40%	07/30/18		
	F18031			WH		RRC (100)	TB	Corr 100-B&C	Building 005 - SLCC RRC TB (Phase 2) Classroom Refresh	Arch Nexus working on desgin		Architectural Nexus						02/22/18		
CI	F18008	18043660		WH		RRC (100)	BB	All Restrooms	RRC-BB Restrooms Remodel	Const Complete. Final Invoices & Close-out Docs. Warrantee items being worked on.		Scott Prior & Associates		\$ 517,271		\$ 604,403	100%	10/10/17	05/07/18	
	F18043	91333		WH	NA	LHM (600)	CART	112	Miller Café Remodel									05/09/18		
CI	F18053			WH	NA	RRC (100)	CT		RRC- CT Building Exterior Upgrades	Design in progress.								06/05/18		

Priority Legend:  Mission Critical  High  Medium  General  Reconcile																			
Fund	SLCC	DFCM	Acct	PM	Flag	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	Org Budget	Adj Budget	Amt Spent	%	Start	End
IF	F16038		91190	WH	NA	RRC (100)	GFSB	105	Key Office Remodel	Moving forward with furniture/cabinet removal, drywall repair, small amount of electrical/data stubs, paint, guardrail at lift, in old electrical shop in preparation for sign shop move.	MF;#13;#BM;#15			\$	84,000		0%	04/20/16	06/29/18
	F18045		91335	WH	NA	RRC (100)	TB	Corridors	TB Main Corridor Ceiling Upgrades	Meeting with selected architect to cover project scope and negotiate fee proposal.									05/09/18
	F18072			WH	NA	RRC (100)			Redwood Community Garden										09/26/18
CD	F18060					RRC (100)	SI	077	SI 077 Flex Classroom										06/11/18