

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live
	F21019		91211		●	RRC (100)	TNCT		CT Workforce Training Relocation from					\$ 460,000	\$ -				
CD	F19068	20156680	91199	Barton Mace	●	HC (500)			Herriman Juniper Bldg. & Central Plant	CD's out for Facilities Review. Comments due 1.19.21. Status of State \$30.8M CD funds unknown due to Covid. Total projected project budget is \$45.2M. Design Cost To Date: (Program \$503,264 + Design \$2,210,076 + Energy \$45,000 + Envelope \$11,500 = \$2,769,840: does not include commissioning TBD)	Wallace;#86;#Da	AJC Architects		\$ 45,206,687	\$ 2,769,840		08/13/19	07/01/21	01/01/23
	F21005			Brock Whetman	●	LHM (600)	PSET		Awning Added Over Auger - PSET					\$ -	\$ -				
MOU-A	F20039		91163	Brock Whetman	●	JC (400)	HTC	Misc.	HTC Repurpose Remodel	CD & Code Review	Baker;#26	AJC Architects	_Unspecified	\$ 1,600,000	\$ -		09/01/19	03/01/21	08/20/21
CI	F21008			Brock Whetman	●				RRC Steam Pipe Expansion Joints					\$ -	\$ -				
IF	F20048		91360	Brock Whetman	●	RRC (100)	STC		STC 205 Cooler Repair	Working on getting bids. Insufficient funds in the index that was provided.				\$ 3,000	\$ -				
IF	F20023		92021	Brock Whetman	●	RRC (100)	TB	104	TB 104D Auditorium Control Room	Demo complete, paint complete, Cabnits/countertops built and ready to be installed, ceiling tile and grid installed, electrical fixtures and outlets have been installed paint complete.		SLCC		\$ 12,000	\$ 11,299	90%	06/08/20	11/22/20	02/01/21
MOU-A	F20015		91194	Brock Whetman	●	RRC (100)	STC	059	Veteran's Services Remodel / HIPPA Cc estimate.	Waiting on design. Revisiting the layout for the space. Received the new design proposal for added scope, design firm is in the process of coming up with a new construction		Scott Prior & A		\$ 292,162	\$ -		05/01/20	02/25/21	06/01/21
	F20029		92021	Caleb Prusso	●	SCC (300)	SCM	1-157 & 1-157	Social Justice & Equity Hub at South Ci	Project is complete. Awaiting final billings and close-out.				\$ 35,000	\$ -		08/01/20		02/01/21
CI	F21012			Chris McCarty	●	LHM (600)	PSET		LHM PSET Dorm Condensate Re-Pipe, !					\$ -	\$ -				
CI	F21006			Chris McCarty	●	SCC (300)			SCC Site Fountain & Site Concrete Repl With King Engineering for Design			King Engineeri		\$ 109,115	\$ -				
IF	F20031		91116	Chris McCarty	●	LESD (900)	WVLC	116 & 116A	WVC Printing Services Production	mechanical CD ready for code review, need Arch dwgs	Baker;#26	WHW Enginee		\$ 663,778	\$ -		08/24/20	02/01/21	05/01/21
OF	F19001		92019	Clark Goodrich	●	WP (800)	WWTE	120B	Aerospace Training Laboratory	Last items - central vac system startup. Equipment finally delivered, installation and startup scheduled for 12/14/2020 by local rep. 02/10/2021 Still trying to get local rep to come out for Install/start up.		AJC Architects		\$ 150,000	\$ 116,618	95%	01/03/19	04/01/19	06/10/19
MOU-D	F20032		91308	Clark Goodrich	●	SCC (300)	SCM		Brick & Masonry Repair Phase III	In design.	Baker;#26	Reaveley Engir		\$ 1,046,010	\$ -		09/14/20	11/09/20	04/12/21
MOU-A	F19041		92020	Clark Goodrich	●	RRC (100)	BB		Parking Lots L Business Bldg Sidewalk Removal & Par	Project completed - waiting for final invoice from Americom for installation of comm to security cameras on lamp posts. Scheduling final inspection				\$ 157,100	\$ -	100%	03/11/20	05/01/20	09/01/20
CI	F19005			Clark Goodrich	✓	RRC (100)	CT		CT Roof Replacement	Awarded to Perkes Roofing and under contract. Scheduled for May 2020.		Architectural M		\$ 811,000	\$ -	100%	01/16/19	04/15/20	06/15/20
CI	F19003			Clark Goodrich	✓	RRC (100)	GFSB		Custodial Building Roof Replacement	Construction completed a couple of days ago. Final walk scheduled 4/09.		Architectural M		\$ 38,000	\$ -	100%	03/16/19	03/20/20	04/01/20
MOU-A	F19045		91174	Clark Goodrich	●	ALL (000)			EDCDs and Hardware	Pulled bid posting - need to see what money is left after the bids come in on the Roof Access Prox project	Shipley;#50;#Bov			\$ 250,000	\$ 250,000		01/15/20	03/15/21	
IF	F19031			Clark Goodrich	●	ALL (000)	All		Electric Charging ADA Striping	Will be going out to bid in March 2021 to be part of this years parking lot striping work.			Morgan Paven	\$ -	\$ -		01/10/21	04/20/21	07/31/21
IF	F19039		92019	Clark Goodrich	●	LHM (600)	SITE		Institutional Landmark Signs Miller	Support structure is installed on concrete base. Finish concrete to be installed this week - and the sign is scheduled to be installed on 2/22/2021. When that's complete - flag poles, lighting, and landscape.				\$ 100,000	\$ 100,000	75%	03/15/20	05/15/20	03/15/21
CI	F20037		n/a	Clark Goodrich	●	JC (400)	HP		JC- Heat Plant Bdgs Roof Replacement	In design		Architectural M		\$ 248,143	\$ -		01/10/21	05/15/21	07/31/21
MOU-D	F21009			Clark Goodrich	●	JC (400)			JC Quad Concrete Replacement					\$ -	\$ -				
CI	F20040		N/A	Clark Goodrich	●	JC (400)	JHS		JC-JHS Roof Replacement	In design		Architectural M		\$ 1,140,224	\$ -		10/01/20	04/15/21	07/31/21
CI	F18058	19214680		Clark Goodrich	✓	LHM (600)	MFEC		LHM- MFEC Roof Replacement	construction complete. Closed out with DFCM. Received and reviewing record drawings for archives.		Architectural M		\$ 500,000	\$ 239,867	100%	06/05/18	04/05/19	08/15/19
CI	F20044		n/a	Clark Goodrich	✓	LHM (600)	CART		LHM-CART Roof Replacement	Project substantially complete - confirmed punch list completion		Architectural M		\$ 435,100	\$ -	100%	06/15/20	09/04/20	09/28/20
CI	F20042		n/a	Clark Goodrich	✓	LHM (600)	PSET	DOORM	LHM-PSET/DORM/FR Roof Replaceme	Project substantially complete - confirmed punch list completion		Architectural M		\$ 943,553	\$ -	100%	06/15/20	09/04/20	09/28/20
CI	F19006	20014680		Clark Goodrich	✓	LHM (600)	MCPC		MCPC Roof Replacement	Done - closed out at DFCM. Fetching copy of record drawings for our archives.		Architectural M		\$ 258,000	\$ 176,055	100%	01/16/19	10/01/19	12/01/19
MOU-D	F19049		91174	Clark Goodrich	●	ALL (000)			Prox Locks & Hardware	Pulled bid post. Need to see what money is left after bids come in on the Roof Access Prox project.		Spectrum Engi		\$ 250,000	\$ 250,000		06/06/19	01/05/21	01/28/21

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live
IBP	F19051		91174	Clark Goodrich	●	ALL (000)	All		Roof Access Prox Locks & Hardware	Out to bid. Bids will be in 02/21/23.		Spectrum Engi		\$ 80,400	\$ -		06/06/19	03/15/21	04/30/21
CI	F19016	20017660		Clark Goodrich	✓	RRC (100)	BB		RRC - BB Roof Replacement	Done - Closed out with DFCM. Fetching record drawings for our archives.		Architectural M		\$ 527,380	\$ 380,500	100%	04/03/19	06/03/19	07/31/19
CI	F18059	19315660	91302	Clark Goodrich	●	RRC (100)	GFSB		RRC FIRE ALARM UPGRADES	Awarded to Taylor Electric 02/03/2021		Protection Cor Taylor Electric		\$ 106,433	\$ 106,433		04/01/19	03/15/21	01/18/21
CI	F20038		n/a	Clark Goodrich	●	RRC (100)	HP		RRC- Heat Plant Roof Replacement					\$ 126,567	\$ -		01/10/21	05/15/21	07/31/21
CI	F21007			Clark Goodrich	●				RRC SITE Tennis Courts RRC Tennis Court Replacement					\$ -	\$ -				
OF	F18078		91342	Clark Goodrich	●	SCC (300)	SCM	3-174, 3-196	SCC Classroom Remodel	Project complete. Department requesting acoustical paneling in 3-174. It's an echo chamber in there with the new flooring. They're requesting IBP funding to pay for it.				\$ 9,000	\$ 9,000	100%	04/01/19	10/01/19	01/10/20
CI	F21018			Clark Goodrich	●	ALL (000)			SLCC Paving Maintenance Phase 1 & 2					\$ -	\$ -				
IBP	F20014		91357	Clark Goodrich	●	SCC (300)	SCM	1-061M	South City Academic Advising Remodel	In design. Should have design and code review completed toward the end of March 2021 - then out to bid.				\$ 134,800	\$ -		05/01/20	05/15/21	08/01/21
IF	F20047		94002	Clark Goodrich	●	RRC (100)	STC		STC Infrastructure, Finishes & ODMA R services.	Bart Mace coordinating with DFCM to prepare RFP for A/E	Johnson;#11;#Gc			\$ 7,953,493	\$ -		06/01/20	06/01/21	
MOU-A	F20016		91358	Clark Goodrich	●	WP (800)			Storage Building-Westpointe Campus	In design. Programming complete - OK given to start the construction drawings.		Studio LP Arch		\$ 600,000	\$ -		08/01/20	05/15/21	08/01/21
CI	F19004	20012660		Clark Goodrich	✓	RRC (100)	TB		TB Lower Roof Replacement	Done - closed out at DFCM. Fetching record drawings for our archives.		Architectural M		\$ 328,000	\$ 253,000	100%	01/16/19	05/01/19	07/31/19
IF	F19062		92020	Clark Goodrich	●	WP (800)	WWTE	109, 120	WPC Composites HVAC Modifications	Project completed. - need contractors redline drawings.		WHW Enginee		\$ 50,000	\$ 36,000	100%	11/30/19	03/10/20	04/30/20
CI	F21016			Clark Goodrich	●		SSB		WPC SSB Roof Replacement					\$ -	\$ -				
IF	F19060		91345	Dave Eggett	●	SCC (300)	SCM	1-180, 1-182,	Fashion at South City Campus	Design 90% compete. Timeline decisions still to be made regarding final rooms/spaces at South City and hinging on Childcare relocation project.		Studio LP Arch		\$ 554,100	\$ -	20%	09/02/19	09/13/21	05/31/22
MOU-A	F20012		91356	Dave Eggett	●	RRC (100)	GFSB	134	GFSB Planning & Construction Office R	Vince's team finalizing Drawings in-house in the coming weeks....Priority has shifted out slightly behind a few more urgent projects.		SLCC		\$ 315,300	\$ -	10%	05/01/20	04/15/21	09/05/21
IF	F20036		91164	Dave Eggett	●	LESD (900)			HVAC Relocation to Superior	Vince's team working on compiling construction doc set for handoff to Superior, Plans submitted to West Valley City				\$ 339,685	\$ -	25%	09/01/20	02/15/21	07/01/21
CI	F21011			Dave Eggett	●	RRC (100)	LAC		LAC Arena Seating & Gym Floor Replac	Scope walk this past week with intended Architect, Arch Nexus. They are generating thier fee proposal for DFCM and we can get underway.		Architectural M		\$ -	\$ -	5%	03/15/21		
IBP	F19037		92020	Dave Eggett	●	SCC (300)	SCM	SCM 3-201/3-	Photo Lab Remodel	Complete. Can be reconciled and removed here. Thx!		SLCC	Jeff Mcneill an	\$ 49,400	\$ -	99%	03/01/19	08/10/20	10/12/20
IBP	F20013		91168	Dave Eggett	●	RRC (100)	TB	225B	Professional Development Center	Final Punch Complete. All items delivered and complete by Contractor. Almost ready to reconcile....one last payment to GC needed.		Architectural M		\$ 164,400	\$ -	90%	05/01/20	12/21/20	02/15/21
MOU-A	F20030		91153	Dave Eggett	▶	RRC (100)	SI		S&I Union Pacific Reversion	CD set complete. Sent to Bart for Code Review submittal.	Johnson;#11;#Gr			\$ 1,514,000	\$ -	20%	10/01/20		08/20/21
OF	F18077	21370660	91342	Dave Eggett	▶	SCC (300)	SCM	1-189, 1-183	SCC Childcare Expansion, Playground &	Contractor tentatively awarded to Hadfield Construction. Just waiting on the real estate deal to close to proceed.		Studio LP Arch _Unspecified		\$ 833,700	\$ -	40%	11/04/19	03/01/21	09/10/21
MOU-D	F20049		91327	Dave Eggett	●	ALL (000)			SLCC Window Replacement & Bldg Env	Architect Michael Baker Int'l has his PO. He is working on developing scope docs & drawings.				\$ 279,550	\$ -	10%	02/01/21	03/01/21	05/03/21
IF	F20025		91131	Dave Eggett	●	RRC (100)	STC	114	STC Bookstore Auxiliary Services Office	Potentially on-hold for a while....depending on Follet Bookstore remodel. TBD. Space planning and Design still needed when the time comes. (Allocated initial \$50k budget) Then we can meet with User group & Controllers Office to better understand preferred layouts/needs/wants with the space.		SLCC		\$ 50,000	\$ -	1%	11/16/20	03/01/21	05/31/21
OF	F20002		91131	Dave Eggett	●	RRC (100)	STC	Bookstore	Student Center Bookstore Remodel	On-hold indefinitely. Received an email from Follet group last week...they don't have resources to continue this right now. JRCA Architects Design complete. Out to Bid now... Bids due back on 3/25.				\$ 500,000	\$ -	20%	03/01/21	06/01/21	12/06/21
MOU-A	F19063		91350	Dave Eggett	▶	RRC (100)	LIB	Level 0	Testing Consolidation					\$ 1,200,000	\$ -	35%	09/01/20	02/01/21	08/02/21
CD	F20028	21028660	91124	Frank Baker	▶	RRC (100)	ATC	ALL	ATC Fire Project	Partial demo in work	Mace;#15;#Egge	Reaveley Engir Paulsen Const		\$ 1,878,443	\$ -	22%	06/24/20	01/04/21	06/30/21
CD	F21001	21028660	91134	Frank Baker	●	RRC (100)	ATC		ATC Rebuild	A&E Selected, waiting for DFCM approvals	Eggett;#87	GSBS Architect		\$ 5,722,296	\$ -		02/08/21	07/01/21	08/01/22
IF	F17071	20252660	91134	Frank Baker	✓	RRC (100)	ATC		ATC Weld, HVAC, Print, Mail, Classroom	In close-out, contract cancellations		AJC Architects Patriot Constr		\$ 4,888,797	\$ 2,895,687		10/26/17	02/03/20	
CD	F20035	19036680	94001	Frank Baker	●	JC (400)	STC		JC STC FF&E	PO processing, Furniture delivery.		AJC Architects		\$ 1,067,305	\$ -		08/03/20	12/01/20	01/04/21
CD	F17078	19036680	94001	Frank Baker	●	JC (400)	JSTC		Jordan Campus Student Center	Finish punch, touch up		AJC Architects Jacobsen Cons		\$ 23,708,794	\$ 17,799,577	100%	06/19/18	07/15/19	01/04/21
IF	F20033		91208	Frank Baker	●	RRC (100)	RRC SITE	Lot T	Mail Room & Printing Services Tempor	Utilities bid, waiting for PO. Portable delivery 22 March		WHW Enginee All Services, LL		\$ 308,008	\$ -		08/01/20	12/28/20	02/19/21
CI	F19020	20121660	N/A	Frank Baker	●	RRC (100)	HP		RRC - Campus MDP Panel Replacemen	Substantially complete, finish punch		Thomas & Koll Skyline Electric		\$ 619,854	\$ 62,850	95%	05/29/19	09/16/20	01/04/21
IF	F19065	20470660	91326	Frank Baker	✓	WP (800)	WPC		Westpointe SSB Fire-Suppression System	Reconcile		KNIT Architect Crew General		\$ 328,875	\$ 277,232	90%	01/31/20	09/01/20	01/04/21
				Jessica Davenport	●	RRC (100)	LIB		DRC Adaptive Tech Lab	Project development.				\$ -	\$ -				

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live
				Jessica Davenport	●	JC (400)	JHS		Jordan Biotech	Provided scope and budget documentation for Dean Caldwell to pursue funding sources.	Davenport;#12;#	WHL	Engineer	\$ -	\$ -	50%	02/01/20		
IF			91005	Jessica Davenport	●	JC (400)			Jordan Master Plan Update	Collecting input from Academics and Student Affairs. Facilities to meet with architect week of 2/15/21 to discuss initial ideas for the master plan.				\$ 86,950	\$ -		10/01/20		
IF	F20046		91211	Jessica Davenport	●	RRC (100)	TB	003; 005; 007	OIT Remodel & Expansion	Planning project concept and budget development. Will require moving Workforce Services prior to construction beginning.	Johnson;#11			\$ 690,000	\$ -		06/01/19		
OF				Jessica Davenport	●	RRC (100)			UTA Transit Hub		Gregory;#79;#As			\$ -	\$ -		10/01/20	03/01/23	12/31/24
				Jessica Davenport	●	SCC (300)	SCM	1-044	Virtual Cave	#REF!				\$ -	\$ -				
IF			91209	Jessica Davenport	●	RRC (100)	CT		Workforce Training Relocation from TE	Project scope and budget development.	Johnson;#11			\$ 460,000	\$ -		10/01/20	09/01/21	
	F21003			Kaylee Milliner	●	RRC (100)			Placing Benches	Deciding on placement, install will happen in the spring				\$ -	\$ -				
			N/A	Kaylee Milliner	●	SCC (300)	SCM	Misc.	Writing Center / ePortfolio Separation	Split complete, Caleb coordinating AV in 1-131	Oliver;#38;#Dave			\$ 50,000	\$ -		11/01/20	02/01/21	03/01/21
IBP	F19043		91157	Mike Peterson	●	JC (400)	CATE		Cate Field Lighting Upgrade to LED	Project on hold due to funding. Leftover funds from the LAC can lighting project have been moved to this project. Total budget is now \$200K. We need about \$350K for this project. Kevin Dustin is requesting the IBP funds for additional funding.				\$ 200,000	\$ 200,000		05/01/21	05/31/21	08/01/21
IF	F21004		BBRMDL	Mike Peterson	●	RRC (100)	LAC	141	iLumiens Case Study for Gym Locker Rooms	Meeting with staff and contractor to discuss smart controls in the LAC locker rooms. This project is a case study for smart controls of custodial services and lighting. Currently in planning stage.				\$ 1,500	\$ -				
IF	F21002		91157	Mike Peterson	●	JC (400)	All		Jordan Campus RCx	Work orders are 50% complete. Building automation controls scheduling is 30% complete.				\$ 24,564	\$ -	5%	10/30/20	11/30/20	03/01/21
MOU-A	F19066	21372680	91200	Paul Martin	●	LHM (600)	CART		Cart Boiler Replacement	design and documents sent to DFCM. Project moving forward. MOU sent out and approved. Proceed with project. 1/11/2021 Project has been sent to purchasing to post. 1/27/2021 Project is on tract, Pre Bid meeting is coming soon at the CART Bldg. Project on tract, Pre Bid was held, results coming soon. Project bidding is complete, it has been awarded. Contractor is supplying the needed documents to begin this project. Project is moving forward, all documents have been approved. Provided the information requested by the contractor to order equipment. Delivery times of the		WHL	Engineer	\$ 126,000	\$ -		03/10/20		
MOU-A	F20022		91157	Paul Martin	●	LHM (600)	PSET	Roof	PSET Tankless Water Heater	Cost estimate and design, WHW. CBE and MOU sent to DFCM. Cost estimate completed and two options are out for staff review and comments, currently waiting on feedback. 1/11/2021 Project has been sent to DFCM for review. moving forward. 1/27/2021 All documents approved, project is waiting for additional funding. Proceeding with A&E and project design. A&E approved, in design. Sent IBP request for additional funding. Met A&E at the site to collect some more design information. Project is in design, more details to come				\$ 70,000	\$ -		05/01/20	07/31/20	09/01/20
CI	F21015			Paul Martin	●		HP		RRC Heat Plant Boiler Replacement					\$ -	\$ -				

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live	
CI	F20043		N/A	Paul Martin	●	SCC (300)	HP	Boiler Room	SCC-Heating Plant Boiler Replacement	Project review meeting 12/16. Moving forward No current info. Out to bid soon. In design no current status. 1/27/2021 Pre-Bid meeting is set for 2/18/2021 at SCC Boiler Room. Pre Bid was held, no issues. Project moving forward. Contract has been awarded, meeting was held to answer any questions by the contractor. No real issues were brought up. Project moving forward, Pre-Construction meeting on 3/25/21.	WHP Enginee			\$ 585,116	\$ -		09/14/20			
CI	F21013			Paul Martin	●	ALL (000)			SLCC Mechanical Controls Upgrades					\$ -	\$ -					
CI	F20041			Paul Martin	●	LHM (600)	JC SITE	Roof on all Blc	SLCC-Mechanical Upgrades (LHM RTU'	Project review 12/16. Current scope of work approved. Moving forward to Bidding, mid Jan. Out to bid. Out to bid, no current update. 1/27/2021 Contract has been awarded, project is moving forward. Pre Construction meeting was held. No issues were brought up. Equipment will be ordered, ETA is not known at this time. All submittals have been recieved from contractor. All equipment has been ordered. Equipment will arrive at different times based on stock. Equipment arrival time will possibly dictate which Bldg to start with. No other issues at this time.	WHP Enginee			\$ 1,061,562	\$ -		09/08/20			
CI	F21017			Paul Martin	●		SSB		WPC SSB Boiler Replacement & Coveri					\$ -	\$ -					
CI	F20045		N/A	Paul Martin	●	WP (800)	SSB	Roof	WPC-SSB Roof & Rooftop Mechanical F	In design to reflect the change in the scope of work and budget approval. No current status. Project was in Code review. Could not get a current status. 1/27/2021 Project is in final review on 2/16/2021. Weight concerns with the new equipment. A&E has requested verification of the current roof structure. On 2/11/2021, got them the information they needed. Project change to include the upgrade of the existing roof membrane of the bldg at the same time as the equipent. Final review of the mechanical equipment replacement was held. Planning on a time frame to begin the project due to classes in the bldg. Equipment arrival could be as late as Aug. Testing for contaminates was completed. The roof replacement part of this project is in design.	Van Boerum &			\$ 400,000	\$ -		09/09/20			
OF				Susan Valentine	●	JC (400)	HTC	Misc.	HTC Carpet Replacement	In design, should be getting close for a review.	Valentine;#33			\$ -	\$ -		09/01/19			
MOU-A	F20010	21387660	91355	Talieya Wallace	●	RRC (100)	AAB	Various	AAB Cooridor Wainscot Phase 1	Mock-up is present on 1st floor. Wade in purchasing is working on writing up specs.	Hansen;#25			\$ 250,000	\$ 589		05/01/20			
IF	F20003		91157	Talieya Wallace	▶	RRC (100)	AAB	Admin Parkin	AAB Solar Canopy	Footing revisions finished. Needs paint. Solar has begun and should finish this week 3/15				\$ 100,000	\$ -		12/17/19	10/01/20	04/01/21	
IBP	F20024		92021	Talieya Wallace	●	RRC (100)	BB	323	BB 323 Tech Replacement	Complete.				\$ 36,089	\$ -		06/11/20	11/09/20	02/15/21	
IF	F18063		92020	Talieya Wallace	●	ALL (000)	HC		Custodial Bldg Signage	IBP funds are on hold due to COVID-19 developments.				\$ -	\$ -		07/20/18			
IF	F20009		91157	Talieya Wallace	●	ALL (000)	All		EV Charging Stations	Working on schedule to begin March 23 at South City. Meeting with Plumbing about sump pump.	Peterson;#52			\$ 150,000	\$ 139,339		05/01/20	03/01/21	07/19/21	
IBP	F19046		92020	Talieya Wallace	▶	HC (500)			Interior ID Signage Upgrades	Did not make top 10 for IBP. Looking at other options to fund remainder of project.				\$ 76,860	\$ -		06/06/19	06/12/20	07/30/21	
IF	F20051		GDDOFF	Talieya Wallace	●	JC (400)			JC Donor Wall	Wall install began today, scheduled to complete Wednesday. 3/15				\$ 27,924	\$ -		01/06/21	03/08/21	03/19/21	
MOU-A	F20018		91359	Talieya Wallace	●	LESD (900)	AP	126,128	Restroom Remodel, Airport Center 96:	Airport lease is up. Project currently on hold until further notice. Wes will look into paying for design.	Hansen;#25	Scott Prior & A		\$ 298,700	\$ 16,100		07/01/20	01/15/21	05/15/21	

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live
MOU-D	F21014			Talieya Wallace	●				RRC Xeriscape	Once Frank hires a contractor, project will be handed over to me. Scheduled to go out to bid mid/end-March.				\$ -	\$ -				
IF	F17051		91202	Talieya Wallace	●	RRC (100)	SITE		RRC Xeriscape Project - Phase III	Drawings in review	Baker;#26	ArcSitio		\$ 415,000	\$ -		12/08/20		08/06/21
IF	F20007		92021	Talieya Wallace	●	SCC (300)	SCM		SCC Motorized Skylights Blinds	All roller shades were installed. One had a defect. Tomorrow replacements should arrive. Contractor will make repair before or after hours. Remaining items: Panel and software + training.				\$ 50,000	\$ -		06/06/19	02/01/21	04/01/21
MOU-D	F21010			Talieya Wallace	●	ALL (000)	ALL		SLCC Door Hardware Replacements					\$ -	\$ -				
OF				Tyson Gregory	NA	LESD (900)			Meadowbrook P3 Project	Boyer working with South Salt Lake on development plans.	Askerlund;#47			\$ -	\$ -		07/01/20	08/01/21	
OF				Tyson Gregory	●	RRC (100)			Student Housing P3 Development	RFQ to be posted on Sciquest on 2/12/20.	Askerlund;#47;#I			\$ -	\$ -		06/01/21	01/01/22	08/01/23
CI	F19022	20334660	91307	Wesley Hansen	▶	RRC (100)	CDL	Child Dev Lab	CDL Child Dev Lab Kitchen Remodel	(Project Contractor- Hadfield Const). CSC 24Feb2021. Have O&M's & Close-out Docs. Working on a few punch list items.		Studio LP Arch		\$ 113,813	\$ 105,122	100%	08/25/20	10/30/20	01/20/21
IBP/IF	F19035	20458660	92020	Wesley Hansen	✓	RRC (100)	CT		CT Dust Collector	Project Complete. Ready to Reconcile.				\$ 317,975	\$ 346,202	100%	04/15/20	06/16/20	01/30/21
CI	F18053	19124660	91347	Wesley Hansen	▶	RRC (100)	CT		CT Envelope Improvements (Exterior)	Project in review/litigation by State attorneys.Landscaping Complete. CSC 2Sep2020. Working on punch list items: Benches, Bike Racks, paint touch-up, door adjustments, architects punch lists.		Scott Prior & A Ascent Constr		\$ 2,003,741	\$ 1,817,986	96%	07/25/18	04/23/19	10/30/20
IBP	F19023	IHESPDS	91349	Wesley Hansen	▶	ALL (000)	SITE		Irrigation Control System (All Campuse GBD)	Contract awarded to Mountain Water & Irrigation. RRC & Jordan Installation Complete. SCC Complete- Waiting until irrigation water is turned on in April to check the system and address any punch list items, final invoices, and close-out docs. (Project Architect- G Brown Landscape Design Architects-				\$ 196,000	\$ 131,373	80%	09/17/19	03/01/20	12/15/20
CI	F19013	20312660	91340	Wesley Hansen	✓	RRC (100)	SI		RRC - S&I Site Concrete & West Entran	(EDA Architects, PJF Corp Contractor) Project Complete. Need Final invoices & Close out Docs				\$ 89,972	\$ 7,290	100%	06/15/20	09/21/20	10/08/20
CI	F18054	19124660	91334	Wesley Hansen	▶	RRC (100)	CT		RRC-CT Restroom & Piping Replaceme	Project in review/litigation by State attorneys.Landscaping Complete. CSC 2Sep2020. Working on punch list items: Benches, Bike Racks, paint touch-up, door adjustments, architects punch lists.		Scott Prior & A Ascent Constr		\$ 2,183,397	\$ 2,217,546	96%	07/25/18	04/23/19	10/30/20
IBP	F18074	20308660	91340	Wesley Hansen	▶	RRC (100)	SI	360 through 3	SI Biology Labs Remodel, Rooms	(Project Architect- EDA. Project Contractor- PJF Corp.) Phase2 99% Complete. Substantial Completion Done. Working on HVAC punch list. Waiting for final invoices.		_Not Specified _Unspecified		\$ 1,780,000	\$ 1,621,980	99%	08/29/19	01/15/20	01/15/21
IBP	F18045	21352660	91335	Wesley Hansen	▶	RRC (100)	TB	Corridors	TB Main Corridor Ceiling Upgrades	Basement Level Phase1 & 2 Const in progress- 95% Complete Level 3 Demo Complete. Const in progress- 85% Complete Level 2 Anticipated Demo Start- 9Mar2021 NE Stairwell Demo in progress- 90% Complete	McCarty;#106	Architectural N Patriot Constr		\$ 894,847	\$ 385,820	50%	12/12/18	11/16/20	07/15/21
CI	F19025	19395660	91351	Wesley Hansen	▶	RRC (100)	TB		TB-Fire Sprinkler Upgrade	Basement Level- Complete Level 3- 95% Complete Level 2- Const in Progress	McCarty;#106	Architectural N		\$ 554,231	\$ 248,458	50%	12/12/18	11/16/20	07/15/21