

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live	
	F21022		92021		●	RRC (100)	TB	104, 108 & 11	ADA Access for Auditoriums					\$ 55,000	\$ -					
	F21023		91055		●	RRC (100)	TB		Elevator Repairs (2)					\$ 60,000	\$ -					
	F21026				●	JC (400)	JHS		Testing Servic Jordan Testing Services Remodel					\$ 164,400	\$ -					
IBP	F21024		91055		●	RRC (100)	LIB		RRC Library & RRC Library & Jordan HTC Elevator Rep					\$ 140,000	\$ -					
										Administration is gathering required info then we can search for contractor and plan start. State awarded \$30.8M. Total projected project budget is \$45.2M.Design Cost To Date: (Program \$503,264 + Design \$2,210,076 + Energy \$45,000 + Envelope \$11,500 = \$2,769,840: does not include										
CD	F19068	20156680	91199	Barton Mace	▶	HC (500)			Herriman Juniper Bldg. & Central Plant	commissioning TBD).	Wallace;#86;#Da	AJC Architects		\$ 45,206,687	\$ 2,769,840		08/13/19	07/01/21	01/01/23	
IF	F20023		92021	Brock Whetman	✓	RRC (100)	TB	104	TB 104D Auditorium Control Room	Complete		SLCC		\$ 12,000	\$ 11,299	100%	06/08/20	11/22/20	02/01/21	
	F20029		92021	Caleb Prusso	●	SCC (300)	SCM	1-157 & 1-157	Social Justice & Equity Hub at South Cit	Project is complete. Awaiting final billings and close-out.				\$ 35,000	\$ -		08/01/20		02/01/21	
OF	F21005			Chris McCarty	●	LHM (600)	PSET		Awning Added Over Auger - PSET	Needs to be reassigned and continue progress. Still need to complete a design and pricing options for user				\$ -	\$ -					
										Construction Start Date 05/07										
MOU-A	F20039		91163	Chris McCarty	▶	JC (400)	HTC	Misc.	HTC Repurpose Remodel	Demo has begun with current HVAC and electrical work	Baker;#26;#McC	AJC Architects _Unspecified		\$ 1,600,000	\$ -		09/01/19	03/01/21	08/20/21	
CI	F21012			Chris McCarty	●	LHM (600)	PSET		LHM PSET Dorm Condensate Re-Pipe, S					\$ -	\$ -					
	F21021			Chris McCarty	●	SCC (300)			SCC Peace Garden	With Nancy Barrickman and Caleb for Budget				\$ -	\$ -					
										King Engineering Submitted Design documents for review to SLCC and DFCM, Once approved it will go out for Bid. We need some more information from the plumber.		King Engineerii		\$ 109,115	\$ -					
										Basement- 98% Complete- (Finish Items) Level 3- 98% Complete- (Finish Items) Level 2-98% Complete- (Finish Items) NE Stairwell- 95% Complete (Fire Sprinkler Riser) Level 4- 50% Complete West Stair- 95% Complete Level 1- 15%										
MOU-D	F18045	21352660	91335	Chris McCarty	▶	RRC (100)	TB	Corridors	TB Main Corridor Ceiling Upgrades	Central Stairwell- Ongoing, 10%	Hansen;#25	Architectural N Patriot Constr		\$ 894,847	\$ 488,348	55%	12/12/18	11/16/20	07/15/21	
IF	F20031		91116	Chris McCarty	●	LESD (900)	WVLC	116 & 116A	WVC Printing Services Production	Answered comments from West Valley and submitted to the city	Baker;#26	WHW Engineer		\$ 663,778	\$ -		08/24/20	02/01/21	05/01/21	
										Last items - central vac system startup. Equipment finally delivered, installation and startup scheduled for 12/14/2020 by local rep. 02/10/2021 Still trying to get local rep to come out for Install/start up.										
OF	F19001		92019	Clark Goodrich	●	WP (800)	WWTE	120B	Aerospace Training Laboratory	A/V equipment installation scheduled for April 2021		AJC Architects		\$ 150,000	\$ 116,618	95%	01/03/19	04/01/19	06/10/19	
MOU-D	F20032		91308	Clark Goodrich	●	SCC (300)	SCM		Brick & Masonry Repair Phase III	In design.	Baker;#26	Reaveley Engir		\$ 1,046,010	\$ -		09/14/20	11/09/20	04/12/21	
										Project completed - waiting for final invoice from Americom for installation of comm to security cameras on lamp posts.										
MOU-A	F19041		92020	Clark Goodrich	●	RRC (100)	BB		Parking Lots L Business Bldg Sidewalk Removal & Park	Scheduling final inspection				\$ 157,100	\$ -	100%	03/11/20	05/01/20	09/01/20	
CI	F19005			Clark Goodrich	✓	RRC (100)	CT		CT Roof Replacement	Awarded to Perkes Roofing and under contract. Scheduled for May 2020.		Architectural N		\$ 811,000	\$ -	100%	01/16/19	04/15/20	06/15/20	
CI	F19003			Clark Goodrich	✓	RRC (100)	GFSB		Custodial Building Roof Replacement	Construction completed a couple of days ago. Final walk scheduled 4/09.		Architectural N		\$ 38,000	\$ -	100%	03/16/19	03/20/20	04/01/20	
MOU-A	F19045		91174	Clark Goodrich	●	ALL (000)			EDCDs and Hardware	Pulled bid posting - need to see what money is left after the bids come in on the Roof Access Prox project	Shiple;#50;#Bov			\$ 250,000	\$ 250,000		01/15/20	03/15/21		
IF	F19031			Clark Goodrich	●	ALL (000)	All		Electric Charging ADA Striping	Will be going out to bid in March 2021 to be part of this years parking lot striping work.			Morgan Paver	\$ -	\$ -		01/10/21	04/20/21	07/31/21	
										Support structure is installed on concrete base. Finish concrete to be installed this week - and the sign is scheduled to be installed on 2/22/2021. When that's complete - flag poles, lighting, and landscape.										
IF	F19039		92019	Clark Goodrich	●	LHM (600)	SITE		Institutional Landmark Signs Miller					\$ 100,000	\$ 100,000	75%	03/15/20	05/15/20	03/15/21	
CI	F20037		n/a	Clark Goodrich	●	JC (400)	HP		JC- Heat Plant Bdgs Roof Replacement	In design		Architectural N		\$ 248,143	\$ -		01/10/21	05/15/21	07/31/21	
MOU-D	F21009			Clark Goodrich	●	JC (400)			JC Quad Concrete Replacement					\$ -	\$ -					
CI	F20040		N/A	Clark Goodrich	●	JC (400)	JHS		JC-JHS Roof Replacement	In design		Architectural N		\$ 1,140,224	\$ -		10/01/20	04/15/21	07/31/21	
										construction complete. Closed out with DFCM. Received and reviewing record drawings for archives.										
CI	F18058	19214680		Clark Goodrich	✓	LHM (600)	MFEC		LHM- MFEC Roof Replacement			Architectural N		\$ 500,000	\$ 239,867	100%	06/05/18	04/05/19	08/15/19	

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live
CI	F20044		n/a	Clark Goodrich	✔	LHM (600)	CART		LHM-CART Roof Replacement	Project substantially complete - confirmed punch list completion		Architectural N		\$ 435,100	\$ -	100%	06/15/20	09/04/20	09/28/20
CI	F20042		n/a	Clark Goodrich	✔	LHM (600)	PSET	DOORM	LHM-PSET/DORM/FR Roof Replacement	Project substantially complete - confirmed punch list completion		Architectural N		\$ 943,553	\$ -	100%	06/15/20	09/04/20	09/28/20
CI	F19006	20014680		Clark Goodrich	✔	LHM (600)	MCPC		MCPC Roof Replacement	Done - closed out at DFCM. Fetching copy of record drawings for our archives.		Architectural N		\$ 258,000	\$ 176,055	100%	01/16/19	10/01/19	12/01/19
MOU-D	F19049		91174	Clark Goodrich	●	ALL (000)			Prox Locks & Hardware	Pulled bid post. Need to see what money is left after bids come in on the Roof Access Prox project.		Spectrum Engi		\$ 250,000	\$ 250,000		06/06/19	01/05/21	01/28/21
IBP	F19051		91174	Clark Goodrich	●	ALL (000)	All		Roof Access Prox Locks & Hardware	Out to bid. Bids will be in 02/21/23.		Spectrum Engi		\$ 80,400	\$ -		06/06/19	03/15/21	04/30/21
CI	F19016	20017660		Clark Goodrich	✔	RRC (100)	BB		RRC - BB Roof Replacement	Done - Closed out with DFCM. Fetching record drawings for our archives.		Architectural N		\$ 527,380	\$ 380,500	100%	04/03/19	06/03/19	07/31/19
CI	F18059	19315660	91302	Clark Goodrich	●	RRC (100)	GFSB		RRC FIRE ALARM UPGRADES	Awarded to Taylor Electric 02/03/2021		Protection Con	Taylor Electric	\$ 106,433	\$ 106,433		04/01/19	03/15/21	01/18/21
CI	F20038		n/a	Clark Goodrich	●	RRC (100)	HP		RRC- Heat Plant Roof Replacement					\$ 126,567	\$ -		01/10/21	05/15/21	07/31/21
CI	F21007			Clark Goodrich	●			RRC SITE Tennis Courts	RRC Tennis Court Replacement					\$ -	\$ -				
OF	F18078		91342	Clark Goodrich	●	SCC (300)	SCM	3-174, 3-196	SCC Classroom Remodel	Project complete. Department requesting acoustical paneling in 3-174. It's an echo chamber in there with the new flooring. They're requesting IBP funding to pay for it.				\$ 9,000	\$ 9,000	100%	04/01/19	10/01/19	01/10/20
CI	F21018			Clark Goodrich	●	ALL (000)			SLCC Paving Maintenance Phase 1 & 2					\$ -	\$ -				
IBP	F20014		91357	Clark Goodrich	●	SCC (300)	SCM	1-061M	South City Academic Advising Remodel	In design. Should have design and code review completed toward the end of March 2021 - then out to bid.				\$ 134,800	\$ -		05/01/20	05/15/21	08/01/21
	F21025		91055	Clark Goodrich	●	RRC (100)	STC		STC Elevator Interior					\$ -	\$ -				
IF	F20047		94002	Clark Goodrich	●	RRC (100)	STC		STC Infrastructure, Finishes & ODMA R	Bart Mace coordinating with DFCM to prepare RFP for A/E services.	Johnson;#11;#Gc			\$ 7,953,493	\$ -		06/01/21		
MOU-A	F20016		91358	Clark Goodrich	●	WP (800)			Storage Building-Westpointe Campus	In design. Programming complete - OK given to start the construction drawings.		Studio LP Archi		\$ 600,000	\$ -		08/01/20	05/15/21	08/01/21
CI	F19004	20012660		Clark Goodrich	✔	RRC (100)	TB		TB Lower Roof Replacement	Done - closed out at DFCM. Fetching record drawings for our archives.		Architectural N		\$ 328,000	\$ 253,000	100%	01/16/19	05/01/19	07/31/19
MOU-A	F20015		91194	Clark Goodrich	●	RRC (100)	STC	059	Veteran's Services Remodel / HIPPA Co	Waiting on design. Revisiting the layout for the space. Received the new design proposal for added scope, design firm is in the process of coming up with a new construction estimate.	Whetman;#85	Scott Prior & A		\$ 292,162	\$ -		05/01/20	05/19/21	08/31/21
IF	F19062		92020	Clark Goodrich	●	WP (800)	WWTE	109, 120	WPC Composites HVAC Modifications	Project completed. - need contractors redline drawings.		WHW Engineer		\$ 50,000	\$ 36,000	100%	11/30/19	03/10/20	04/30/20
CI	F21016			Clark Goodrich	●		SSB		WPC SSB Roof Replacement					\$ -	\$ -				
CD	F20028	21028660	91124	Dave Eggett	▶	RRC (100)	ATC	ALL	ATC Fire Project	Demo & cleanup complete. Securing bldg.	Mace;#15;#Bake	Reaveley Engir	Paulsen Constr	\$ 1,878,443	\$ -	97%	06/24/20	01/04/21	06/30/21
CD	F21001	21028660	91134	Dave Eggett	●	RRC (100)	ATC		ATC Rebuild	DFCM is working through the CMGC solicitation.	Baker;#26	GSBS Architect		\$ 5,722,296	\$ -		02/08/21	07/01/21	08/01/22
IF	F19060		91345	Dave Eggett	●	SCC (300)	SCM	1-180, 1-182,	Fashion at South City Campus	Design 90% compete. Timeline decisions still to be made regarding final rooms/spaces at South City and hinging on Childcare relocation project.		Studio LP Archi		\$ 554,100	\$ -	20%	09/02/19	09/13/21	05/31/22
MOU-A	F20012		91356	Dave Eggett	●	RRC (100)	GFSB	134	GFSB Planning & Construction Office R	Vince's team finalizing Drawings and should be ready for bid in 2-3 weeks...early-May. Targeting mid May mobilization of staff spaces & furniture. Construcion to start asap. Late July completion would be ideal.		SLCC		\$ 315,300	\$ -	10%	05/01/20	05/31/21	09/05/21
IF	F20036		91164	Dave Eggett	●	LESD (900)			HVAC Relocation to Superior	CD's reviewed and sent back to WVC with corrections. Rigging bids came in. Need to get Superior GC going ASAP.				\$ 339,685	\$ -	25%	09/01/20	02/15/21	07/01/21
CI	F21011			Dave Eggett	●	RRC (100)	LAC		LAC Arena Seating & Gym Floor Replac	Architect, Arch Nexus working on coordinating seating & flooring vendors. Seating is becoming a long lead time item...may do seating this summer/fall and the arena floor replacement next spring/summer.		Architectural N		\$ -	\$ -	5%	03/15/21		
IBP	F19037		92020	Dave Eggett	●	SCC (300)	SCM	SCM 3-201/3-	Photo Lab Remodel	Complete. Can be reconciled and removed here. Thx!		SLCC	Jeff Mcneill an	\$ 49,400	\$ -	99%	03/01/19	08/10/20	10/12/20
IBP	F20013		91168	Dave Eggett	●	RRC (100)	TB	225B	Professional Development Center	Final Punch Complete. All items delivered and complete by Contractor. Almost ready to reconcile....one last payment to GC needed.		Architectural N		\$ 164,400	\$ -	90%	05/01/20	12/21/20	02/15/21
MOU-A	F20030		91153	Dave Eggett	▶	RRC (100)	SI		S&I Union Pacific Reversion	Out to bid right now. Bids due 4/29	Johnson;#11;#Gr			\$ 1,514,000	\$ -	20%	10/01/20	05/10/21	08/20/21
OF	F18077	21370660	91342	Dave Eggett	▶	SCC (300)	SCM	1-189, 1-183	SCC Childcare Expansion, Playground &	Contract awarded to Hadfield Construction. Purchasing issued their contract yesterday 4/21. Hazmat to start next Monday.		Studio LP Archi_	Unspecified	\$ 833,700	\$ -	40%	11/04/19	05/17/21	11/29/21
MOU-D	F20049		91327	Dave Eggett	●	ALL (000)			SLCC Window Replacement & Bldg Env	Architect Michael Baker Int'l has finished CD's & is making corrections for the code official.				\$ 279,550	\$ -	10%	02/01/21	03/01/21	05/03/21

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live
IF	F20025		91131	Dave Eggett	●	RRC (100)	STC	114	STC Bookstore Auxiliary Services Office	Potentially on-hold for a while....depending on Follet Bookstore remodel. TBD. Space planning and Design still needed when the time comes. (Allocated initial \$50k budget) Then we can meet with User group & Controllers Office to better understand preferred layouts/needs/wants with the		SLCC		\$ 50,000	\$ -	1%	11/16/20	03/01/21	05/31/21
OF	F20002		91131	Dave Eggett	●	RRC (100)	STC	Bookstore	Student Center Bookstore Remodel	On-hold Indefinitely. Received an email from Follet group last week...they don't have resources to continue this right now. Conrtactor has begun Demo and this will continue thru next week. Still targeting mid-August completion.				\$ 500,000	\$ -	20%			
MOU-A	F19063		91350	Dave Eggett	▸	RRC (100)	LIB	Level 0	Testing Consolidation					\$ 1,200,000	\$ -	35%	09/01/20	02/01/21	08/02/21
IF	F17071	20252660,91134		Frank Baker	✓	RRC (100)	ATC		ATC Weld, HVAC, Print, Mail, Classroom	In close-out, contract cancellations		AJC Architects	Patriot Constr	\$ 4,888,797	\$ 2,895,687	100%	10/26/17	02/03/20	
CD	F20035	19036680	94001	Frank Baker	●	JC (400)	STC		JC STC FF&E	Orders complete		AJC Architects		\$ 1,067,305	\$ -	99%	08/03/20	12/01/20	01/04/21
CD	F17078	19036680	94001	Frank Baker	●	JC (400)	JSTC		Jordan Campus Student Center	In final closeout		AJC Architects	Jacobsen Cons	\$ 23,708,794	\$ 17,799,577	100%	06/19/18	07/15/19	01/04/21
IF	F20033		91208	Frank Baker	●	RRC (100)	RRC SITE	Lot T	Mail Room & Printing Services Tempor	Final Inspection complete, punch.		WHW Enginee	All Services, LL	\$ 308,008	\$ -	100%	08/01/20	12/28/20	02/19/21
CI	F19020	20121660	N/A	Frank Baker	●	RRC (100)	HP		RRC - Campus MDP Panel Replacement	Close out		Thomas & Kolk Skyline Electric		\$ 619,854	\$ 62,850	100%	05/29/19	09/16/20	01/04/21
IF	F19065	20470660	91326	Frank Baker	✓	WP (800)	WPC		Westpointe SSB Fire-Supression System	Reconcile		KNIT Architect	Crew General	\$ 328,875	\$ 277,232	100%	01/31/20	09/01/20	01/04/21
				Jessica Davenport	●	RRC (100)	LIB		DRC Adaptive Tech Lab	Project development.				\$ -	\$ -				
	F21027			Jessica Davenport	●	JC (400)	JHS		Jordan Biotech	#REF!	Davenport;#12;#	WHW Enginee		\$ 771,000	\$ -	50%	02/01/20		
IF			91005	Jessica Davenport	●	JC (400)			Jordan Master Plan Update	Collecting input from Academics and Student Affairs. Facilities to meet with architect week of 2/15/21 to discuss initial ideas for the master plan.				\$ 86,950	\$ -		10/01/20		
				Jessica Davenport	NA	RRC (100)	SI	205, 260, 265	SI 2nd Floor Labs Remodel	Project development, planning phase.	Johnson;#11;#Pri			\$ -	\$ -				
OF				Jessica Davenport	●	RRC (100)			UTA Transit Hub		Gregory;#79;#Asl			\$ -	\$ -		10/01/20	03/01/23	12/31/24
				Jessica Davenport	●	SCC (300)	SCM	1-044	Virtual Cave			_Not Specified		\$ -	\$ -				
	F21003			Kaylee Milliner	●	RRC (100)			Placing Benches	Deciding on placement, install will happen in the spring				\$ -	\$ -				
			N/A	Kaylee Milliner	●	SCC (300)	SCM	Misc.	Writing Center / ePortfolio Seperation	Split complete, Furniture and AV installed. Working on reconciliation and close-out.	Oliver;#38;#Dave			\$ 50,000	\$ -		11/01/20	02/01/21	03/01/21
IF	F21004		BBRMDL	Mike Peterson	●	RRC (100)	LAC	141	iLumiens Case Study for STC Mens Rest	This project is a case study for smart controls of custodial services and lighting in the STC mens restroom (1st floor) Had to resubmit IT review. Waiting for response. Implementation will happen after IT review and approval.				\$ 1,500	\$ -	10%			
IF	F21002		91157	Mike Peterson	●	JC (400)	All		Jordan Campus RCx	Work orders are 95% complete. HVAC team waiting on parts. Buidling automation controls scheduling is 100% complete. Final scope for JCI is a training/review session with HVAC team.				\$ 24,564	\$ -	99%	10/30/20	11/30/20	03/01/21
MOU-A	F19066	21372680	91200	Paul Martin	●	LHM (600)	CART		Cart Boiler Replacement	design and documents sent to DFCM. Project moving forward. MOU sent out and approved. Proceed with project. 1/11/2021 Project has been sent to purchasing to post. 1/27/2021 Project is on tract, Pre Bid meeting is coming soon at the CART Bldg. Project on tract, Pre Bid was held, results coming soon. Project bidding is complete, it has been awarded. Contractor is supplying the needed documents to begin this project. Project is moving forward, all documents have been approved. Provided the information requested by the contractor to order equipment. Delivery times of the equipment will be provided by the contractor. No new updates at this time. Access requests have been approved. Waiting on equipment delivery. Work could start by the end of May depending on getting all equipment on site. Work has begun, new boilers in place. Pumps on order, due by the first of June. No problems reported.		WHW Enginee		\$ 126,000	\$ -		03/10/20		

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live						
										Cost estimate and design, WHW. CBE and MOU sent to DFCM. Cost estimate completed and two options are out for staff review and comments, currently waiting on feedback. 1/11/2021 Project has been sent to DFCM for review. moving forward. 1/27/2021 All documents approved, project is waiting for additional funding. Proceeding with A&E and project design. A&E approved, in design. Sent IBP request for additional funding. Met A&E at the site to collect some more design information. Project is in design, more details to come. Drawings are out and reviewed, sent these to Vince for review. All looks good, project on track. Pre Bid is May 19th at the Miller Campus. Pre Bid was held. Questions due by May 21. Addendum due May 24. All bids due by may 28. Contract will be awarded June 1															
MOU-A	F20022		91157	Paul Martin	●	LHM (600)	PSET	Roof	PSET Tankless Water Heater					\$	70,000	\$	-	05/01/20	07/31/20	09/01/20					
CI	F21015			Paul Martin	●	RRC (100)	HP		RRC Heat Plant Boiler Replacement/Ste	Meetings were held to discuss the scope of work needed. Engineers have been assigned to this project. Moving forward. Project in design. No questions have been brought up.				\$	-	\$	-								
CI	F20043		N/A	Paul Martin	●	SCC (300)	HP	Boiler Room	SCC-Heating Plant Boiler Replacement	Project review meeting 12/16. Moving forward No current info. Out to bid soon. In design no current status. 1/27/2021 Pre-Bid meeting is set for 2/18/2021 at SCC Boiler Room. Pre Bid was held, no issues. Project moving forward. Contract has been awarded, meeting was held to answer any questions by the contractor. No real issues were brought up. Project moving forward, Pre-Construction meeting on 3/25/21. Equipment has been ordered, not known when it could arrive. Project is on track. Assissting contractor with access and	WHW Engineer		\$	585,116	\$	-	09/14/20								
CI	F21013			Paul Martin	●	ALL (000)			SLCC Mechanical Controls Upgrades	Meetings were held to get everyones input. Engineer has been assigned to this project. Moving forward. Currently in design.				\$	-	\$	-								
CI	F20041			Paul Martin	●	LHM (600)	JC SITE	Roof on all Bld	SLCC-Mechanical Upgrades (LHM RTU's approved more access could be needed.	Project review 12/16. Current scope of work approved. Moving forward to Bidding, mid Jan. Out to bid. Out to bid, no current update. 1/27/2021 Contract has been awarded, project is moving forward. Pre Construction meeting was held. No issues were brought up. Equipment will be ordered, ETA is not known at this time. All submittals have been recieved from contractor. All equipment has been ordered. Equipment will arrive at different times based on stock. Equipment arrival time will possibly dictate which Bldg to start with. No other issues at this time. Nothing to report at this time, Access requests have been	WHW Engineer		\$	1,061,562	\$	-	09/08/20								

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live		
CI	F21017			Paul Martin	●		SSB		WPC SSB Boiler Replacement	Project has been combined with the AHU and Re- Roofing project to have all work completed at the same time. Drawing review has been completed and waiting for some information from the Engineer. Decission was made to not put a cover over the Boilers. Project is on track. Pre Bid will be held on May 25th.				\$ -	\$ -						
										In design to reflect the change in the scope of work and budget approval. No current status. Project was in Code review. Could not get a current status. 1/27/2021 Project is in final review on 2/16/2021. Weight concerns with the new equipment. A&E has requested verification of the current roof structure. On 2/11/2021, got them the information they needed. Project change to include the upgrade of the existing roof membrane of the bldg at the same time as the equipent. Final review of the mechanical equipment replacement was held. Planning on a time frame to begin the project due to classes in the bldg. Equipment arrival could be as late as Aug. Testing for contaminates was completed. The roof replacement part of this project is in design. In design, should be getting close for a review. Drawings are out for review, everything looks good. waiting for some answers to a few questions that were brought up. nothing that will slow the project down.											
CI	F20045		N/A	Paul Martin	●	WP (800)	SSB	Roof	WPC-SSB Roof & Rooftop Air Handler R	Project is now in code review. Project out of code review. Pre Bid to be held May 25th.		Van Boerum &		\$ 400,000	\$ -		09/09/20				
OF				Susan Valentine	●	JC (400)	HTC	Misc.	HTC Carpet Replacement	Scope Development	Valentine;#33			\$ -	\$ -		09/01/19				
MOU-A	F20010	21387660	91355	Talieya Wallace	●	RRC (100)	AAB	Various	AAB Cooridor Wainscot Phase 1	Had pre-con May 3. Estimated start June1. Will work with Kathy S. to remove fob pads and David B. to reserve an open class for staging materials.	Hansen;#25			\$ 250,000	\$ 589	05/01/20	06/01/21	06/28/21			
IF	F20003		91157	Talieya Wallace	▶	RRC (100)	AAB	Admin Parking	AAB Solar Canopy	Final inspection approved. Sent substantial completion cert to Contractor and Architect. 5 punchlist items. Awaiting key for control panel.				\$ 100,000	\$ -	12/17/19	10/01/20	04/19/21			
IBP	F20024		92021	Talieya Wallace	●	RRC (100)	BB	323	BB 323 Tech Replacement	Complete.				\$ 36,089	\$ -	06/11/20	11/09/20	02/15/21			
	F21020			Talieya Wallace	●	JC (400)	CATE		Cate Field LED Upgrade	Met with Musco. Awaiting quote. If over \$400k, will need to send out to bid. Bidding would push the start date from June 1, to Spring.				\$ -	\$ -						
MOU-A	F19043		91157	Talieya Wallace	●	JC (400)	CATE		Cate Field Lighting Upgrade to LED	Waiting on funding approval (IBP request from Athletic Department of \$250K). Michelle confirmed secured funds \$200K. Meeting with Musco, today, 4/29.	Peterson;#52			\$ 450,000	\$ 450,000	07/01/21	05/31/21	09/01/21			
IF	F18063		92020	Talieya Wallace	●	ALL (000)	HC		Custodial Bldg Signage	IBP funds are on hold due to COVID-19 developments.				\$ -	\$ -	07/20/18					
IF	F20009		91157	Talieya Wallace	●	ALL (000)	All		EV Charging Stations	Should be finished with South by end of this week. Will need carpenters to install signage prior to final inspection. Next, moving on to CT.	Peterson;#52			\$ 150,000	\$ 139,339	05/01/20	03/01/21	07/19/21			
IBP	F19046		92020	Talieya Wallace	▶	HC (500)			Interior ID Signage Upgrades	Did not make top 10 for IBP. Looking at other options to fund remainder of project.				\$ 76,860	\$ -	06/06/19	06/12/20	07/30/21			
MOU-A	F21019		91211	Talieya Wallace	●	RRC (100)	CT		OIT Remodel & Workforce Training Rel	Project scope and budget development. Met with Jessica and Vince. Merged two projects and budget.	Johnson;#11;#Da			\$ 1,150,000	\$ -	10/01/20	09/01/21				
MOU-A	F20018		91359	Talieya Wallace	✓	LESD (900)	AP	126,128	Restroom Remodel, Airport Center 963	Terminated. Bart in communication with DFCM. Received all Invoices. Ready to reconcile.	Hansen;#25	Scott Prior & A		\$ 298,700	\$ 16,100	07/01/20	01/15/21	05/15/21			
MOU-D	F21014			Talieya Wallace	●				RRC Xeriscape					\$ -	\$ -						
IF	F17051		91202	Talieya Wallace	●	RRC (100)	SITE		RRC Xeriscape Project - Phase III	Joel has requested changes to drawings. Once the changes are made, Frank will move forward to posting on UP3.	Baker;#26	ArcSitio		\$ 415,000	\$ -	12/08/20		08/06/21			

Funding	SLCC	DFCM	Index	Project Lead	PTY	Campus	BLDG	Room	Project Name	Project Current Status	Project Team	ARCH/ENG	Contractor	PBE	PAC	%	Design Start	Const. Start	Go Live
IF	F20007		92021	Talieya Wallace	●	SCC (300)	SCM		SCC Motorized Skylights Blinds	Permanent switches scheduled to arrive week of May 3.				\$ 50,000	\$ -		06/06/19	02/01/21	04/01/21
MOU-D	F21010			Talieya Wallace	●	ALL (000)	All		SLCC Door Hardware Replacements	Met with Kathy, Jake, and Bart. Will receive priorities week of May 9,2021. Will take out to bid.				\$ 110,000	\$ -		04/01/21	06/30/21	
IF	F20048		91360	Talieya Wallace	●	RRC (100)	STC		STC 205 Cooler Repair	Insufficient funds in the index that was provided. Travis in Budget Office will tell us when we can proceed. Project on hold till then				\$ 3,000	\$ -				
	F21028		91157	Talieya Wallace	●	RRC (100)		Student Event	Student Event Center LED Retrofit	Out to bid on UP3 5/14. Prebid, Friday.				\$ 75,000	\$ -				
OF				Tyson Gregory	NA	LESD (900)			Meadowbrook P3 Project	Boyer working with South Salt Lake on development plans.	Askerlund;#47			\$ -	\$ -		07/01/20	08/01/21	
OF				Tyson Gregory	●	RRC (100)			Student Housing P3 Development	RFQ to be posted on Sciqwest on 2/12/20.	Askerlund;#47;#I			\$ -	\$ -		06/01/21	01/01/22	08/01/23
CI	F18053	19124660	91347	Wesley Hansen	●	RRC (100)	CT		CT Envelope Improvements (Exterior)	Project in review/litigation by State attorneys.Landscaping Complete. CSC 2Sep2020. Working on punch list items: Benches, Bike Racks, paint touch-up, door adjustments, architects punch lists.		Scott Prior & A Ascent Constr		\$ 2,003,741	\$ 1,817,986	96%	07/25/18	04/23/19	10/30/20
IBP	F19023	IHESPDS	91349	Wesley Hansen	●	ALL (000)	SITE		Irrigation Control System (All Campuse	Contract awarded to Mountain Water & Irrigation. RRC & Jordan Installation Complete. SCC Complete- Final Punch list walk 14Apr2021, final invoices, and close-out docs. (Project Architect- G Brown Landscape Design Architects- GBD)				\$ 196,000	\$ 174,472	99%	09/17/19	03/01/20	12/15/20
CI	F19013	20312660	91340	Wesley Hansen	✓	RRC (100)	SI		RRC - S&I Site Concrete & West Entranc	(EDA Architects, PJF Corp Contractor) Project Complete. MOU CO #1 & Close-out docs sent to DFCM 30Mar2021). Ready to Reconcile.				\$ 89,972	\$ 77,394	100%	06/15/20	09/21/20	03/15/21
CI	F18054	19124660	91334	Wesley Hansen	●	RRC (100)	CT		RRC-CT Restroom & Piping Replacemer	Project in review/litigation by State attorneys.Landscaping Complete. CSC 2Sep2020. Working on punch list items: Benches, Bike Racks, paint touch-up, door adjustments, architects punch lists.		Scott Prior & A Ascent Constr		\$ 2,183,397	\$ 2,217,546	96%	07/25/18	04/23/19	10/30/20
IBP	F18074	20308660	91340	Wesley Hansen	●	RRC (100)	SI	360 through 3SI	Biology Labs Remodel, Rooms	(Project Architect- EDA. Project Contractor- PJF Corp.) Phase2 99% Complete. Substantial Completion Done. Working on HVAC punch list (T&B). Final invoices.		Scott Prior & A Ascent Constr		\$ 1,780,000	\$ 1,622,070	99%	08/29/19	01/15/20	01/15/21
CI	F19025	19395660	91351	Wesley Hansen	▶	RRC (100)	TB		TB-Fire Sprinkler Upgrade	Basement- 98% Complete- (Finish Items) Level 3- 98% Complete- (Finish Items) Level 2- 98% Complete- (Finish Items) NE Stairwell- 95% Complete (Fire Sprinkler Riser) Level 4- 50% Complete West Stair- 95% Complete Level 1- 15% Central Stairwell- Ongoing, 10%	McCarty;#106	Architectural N		\$ 554,231	\$ 404,531	55%	12/12/18	11/16/20	07/15/21